BART SILICON VALLEY BERRYESSA EXTENSION PROJECT

Environmental Compliance Matrix (Appendix A - Environmental Compliance Plan)

Shee		VTA - MM							
Onet	Blue Text	Indicates (ince last quarterly report					
	(No fill)			ce/CEQA ONLY (i.e., SVBX FEIR/SEIR-1/SEIR-2 and/or Upper Penitencia (P-MND)	-				
	(,			ance (NEPA FEIS) and/or EIRs (FEIR/SEIR-1/SEIR-2) and/or Upper Penitencia (P-MND)					
		Applies to	Stations/	Campus Contract (C720)					
		Mitigation	Measure	Complete with date (or reference to quarterly report with information)					
	strikeout			no longer applies to the project.					
	USFWS			ife Service Letter of Concurrence (FWS LOC), Reference No. 81420-2009-1-1296-1					
	NMFS			heries Service Biological Opinion (NMFS BO), Reference No. 2011105478					
Δ	USACE			Engineers Section 404 Permit (404), File Number 28924S	_				
Z U	FTA			ninistration dministration	_				
o	FRA FHWA			dministration	_				
Щ				ent of Fish and Game Lake and Streambed Alteration Agreement (LSAA), Notification No.	-				
	CDFG	1600-2011							
	CDT	California	Departme	ent of Transportation					
	RWQCB			ality Control Board Section 401 Water Quality Certification, Site No.: 02-43-C0654 (bkw);					
	-	CIWQS PI							
	С	Constructi	on	Timeframe Instructions: Type letter for desired timeframe and cell will automatically color code.					
	D P	Design Post Cons	truction	C (for construction), D (for Design), P (for post construction)					
	F	Full	adduon	Completion Status	-				
	IP	In Progres	s	Instructions: Type letter for desired status and cell will automatically color code.					
	NA	Non Applic		F (for Fully Complete), IP (for In Progress), NA (for Non Applicable)					
					BA	RT Silicon Valley - Ber	ryessa Extension Project		
		-						Implementation Verification	
ano. #	v. Issue	e Document	Meas. #	Mitigation Monitoring and Reporting Program (MMRP)	neframe: Design Const (C), Post- Const (P)	onsible Party Contractor)*	RFP	Verification 19 2018 Notes	ate Mitigation Completed
- E	Ê					50			
ਦੋਂ plogical F	esources and V	vi nov vi nov Vetlands			Timefr (D), Co C	Respo (VTA,			Date
ological F	Eesources and V Congdon's tarplant		B-1(a)	VTA will design all facilities to avoid temporary and permanent impacts to Congdon's tary to the maximum extent practicable. If avoidance is not feasible, a focused botaincia surv will be conducted by a qualified plant biologist to ascertain the presence or absence of th species in the Phase 1 area during the initial blooming period (August) that occurs prior 1 the construction. VTA will milling the the permanent loss of Congdon's tarplants at a minim ratio of 1:1 (replacement plants: lost plants), or at a ratio determined in consultation with resource agency personel. VTA will also mitigating impacts to Congdon's tarplant, as described in mitigation measures B-1(b) through B-1(f).	lant ey o um C	Keeb ATA	COMPLETE	COMPLETE	3Q 201 Refer to MM 10) and MMI
ological F MMRP1	cesources and V	SEIR-2	B-1(a) B-1(b)	In the maximum extent practicable. If avoidance is not feasible, a focused botanical surv will be conducted by a qualified plant biologist to accertain the presence or absence of th species in the Phase 1 area during the initial blooming period (August) that occurs prior 1 the construction. VTA will milling the the permanent loss of Congdon's tarplants at a minim ratio of 1:1 (replacement plants: lost plants), or at a ratio determined in consultation with resource agency personel. VTA will also milgate in accordance with the California Nati Plant Society's recommended measures for mitigating impacts to Congdon's tarplant, as described in mitigation measures B-1(b) through B-1(f). To replace plants, seeds from plants within the area of impact will be collected and store during the month of August or Spetmeter prior to construction beginning. As the bloomin period lasts until November, the affect of pruning flowering heads to obtain seed will allow plant to repeat lower and seed production before the end of the blooming period and the	Lamt ay b um C ve C the	Resp (VTA,	COMPLETE	COMPLETE	3Q 201 Refer to MM 1d) and MM 1e) for mon 3Q 201
ological F MMRP1	esources and V Congdon's tarplant	SEIR-2	B-1(a) B-1(b)	to the maximum extent practicable. If avoidance is not feasible, a focused botanical surv will be conducted by a qualified plant biologist to accertain the presence or absence of th species in the Phase 1 area during the initial biooming period (August) that occurs prior 1 the construction. VTA will milling the the permanent loss of Congdon's tarplants at a minim ratio of 1:1 (replacement plants: lost plants), or at a ratio determined in consultation with resource agency personel. VTA will also milligate in accordance with the California Nati Plant Society's recommended measures for mitigating impacts to Congdon's tarplant, as described in mitigation measures B-1(b) through B-1(f). To replace plants, seeds from plants within the area of impact will be collected and store during the month of August or September prior to construction beginning. As the blooming period lasts until November, the affect of pruning flowering heads to obtain seed will allo plant to repeat flower and seed production before the end of the blooming period and the lessen or avoid a temporal loss before Phase 1 work and reseeding occurs.	Liant iant ov ov re ligg the reby C	ATA ATA		COMPLETE	3Q 201 Refer to MM 1d) and MMI 1e) for mon 3Q 201 Refer to MM 1d) and MMI 1e) for mon
Diogical F MMRP1	Congdon's tarplant	SEIR-2	B-1(a) B-1(b) B-1(c)	In the maximum extent practicable. If avoidance is not feasible, a focused botanical surv will be conducted by a qualified plant biologist to accertain the presence or absence of th species in the Phase 1 area during the initial biooming period (August) that occurs prior 1 the construction. VTA will milling the the permanent loss of Congdon's tarplants at a minim ratio of 1:1 (replacement plants: lost plants), or at a ratio determined in consultation with resource agency personel. VTA will also millipate in accordance with the California Nati Plant Society's recommended measures for mitigating impacts to Congdon's tarplant, as described in mitigation measures B-1(b) through B-1(f). To replace plants, seeds from plants within the area of impact will be collected and store during the month of August or September prior to construction beginning. As the bloomin period lasts until November, the affect of pruning flowering heads to obtain seed will allo plant to repeat Hover and seed production before the end of the blooming period and the lessen or avoid a temporal loss before Phase 1 work and reseeding occurs. The seed will be applied as a component of the revegetation mix within the impact area f any temporary impacts and within a proposed replacement area for permanent impacts. replacement area will be determined in consultation with resource agency personnel.	I the contract of the contract	ATA ATA			3Q 20 Refer to MM 10) and MM 1e) for mor 3Q 20 Refer to MM 10) and MM
MMRP1	esources and V Congdon's tarplant Congdon's tarplant Congdon's	SEIR-2 SEIR-2 SEIR-2	B-1(a) B-1(b) B-1(c)	In the maximum extent practicable. If avoidance is not feasible, a focused botanical surv will be conducted by a qualified plant biologist to ascertain the presence or absence of th species in the Phase 1 area during the initial blooming period (August) that occurs prior the construction. VTA will an initigate the permanent loss of Congdon's tarplants at a minim resource agency personnel. VTA will also mitigate in consultation with resource agency personnel. VTA will also mitigate in consultation with resource agency personnel. VTA will also mitigate in consultation with resource agency personnel. VTA will also mitigate in consultation with resource agency personnel. VTA will also mitigate in accordance with the California Nat Plant Society's recommended measures for mitigating impacts to Congdon's tarplant, sat described in mitigation measures B-1(b) through B-1(f). To replace plants, seeds from plants within the area of impact will be collected and stored during the month of August or September prior to construction beginning. As the blooming period lats tunil November, the affect of pruning flowering heads to obtain seed will allo plant to repeat flower and seed production before the end of the blooming period and the lessen or avoid a temporal loss before Phase 1 work and reseeding occurs. The seed will be applied as a component of the revegetation mix within the impact area f any temporary impacts and within a proposed replacement area for permanent impacts.	I g c c c c c c c c c c c c c c c c c c	VTA VTA	COMPLETE	COMPLETE	3Q 20 Refer to MM 10) and MM 1e) for mor 3Q 20 Refer to MM 10) and MM 1e) for mor 3Q 20

	Congdon's tarplant	SEIR-2	B-1(e)	The success of the reseeding will also be monitored during the blooming period in the secor year following revegetation. If seeding of previously unoccupied habitat is successful, mitigation will be deemed successful and no additional inonkring will be required. If unsuccessful, the area will be deemed as unsuitable habitat due to an apparent subite difference in soil characteristics. In this case, revegetation of additional areas, determined i consultation with resource agency personnel, and an additional two years of monitoring will be conducted.		VTA	Monitoring of the replants will occur in 4Q 2012, and the Year 2 monitoring report will be available and submitted to the CDFG and RWQCB by January 31, 2013.	COMPLETE •	4Q 2013
MMRP6	Congdon's tarplant	SEIR-2	B-1(f)	If mowing of any revegetation area is proposed, it should be conducted prior to May 15 in order to allow sufficient time for flowering and seed set. Mowing should not be lower than s inches in order to minimize removal of tarplant foliage prior to flowering.	P	VTA	No mowing has occurred in the Congdon's replanting areas.	COMPLETE	4Q 2013
	Wetlands and waters of the U.S.	SEIR-2	B-2	VTA will design all Phase 1 facilities to avoid temporary and permanent impads to wellands and waters of the United States to the maximum extent practicable. If avoidance is not feasible, VTA will mitigate the permanent loss of wellands at a minimum 1:1 ratio, (replacement area: loss area) and the temporary loss of wellands at a minimum 1:1 ratio, at higher ratios determined in consultation with resource agency personnel. Permanent and emporary impacts to waters of the United States will be mitigated at minimum 1:1 ratio, or a higher ratio determined in consultation with resource agency personnel. Mitigation will be on-site and in-rind to the maximum extent practicable. If mitigation cannot be accommodated entirely on-site, VTA will investigate other mitigation opportunities in coordination with resource agency personnel within the impacted watershed, if possible. A qualified biologist, in coordination with resource agency personnel, will pregate a mitigation and monitoring plan for impacts to wetlands and waters of the United States due to the Phase 1. Alternatively, VTA may purchase credits in an approved mitigation bank.	r	VTA	COMPLETE	COMPLETE	3Q 2011
MMRP8	Wetlands and waters of the U.S.	FEIS	BIO-3	Avoidance of Wetland Habitat. Design all project facilities to avoid temporary and permanen adverse effects to wetlands and waters of the US to the maximum extent practicable.	nt D	Contractor	COMPLETE	COMPLETE	3Q 2011
MMRP9	Wetlands and waters of the U.S.	FEIS	BIO-4 1	Compensation for Adverse Effect to Wetland Habitat. If avoidance is not feasible, VTA will mitigate permanent loss of wetlands at a minimum 2:1 ratio (replacement area : loss area), and the temporay loss of wetlands at a minimum 1:1 ratio, or at higher ratios determined in consultation with resource agency personnel. Permanent and temporary adverse effects to waters of the U.S. will be mitigated at minimum 1:1 ratio, or at a higher ratio determined in consultation with resource agency personnel. Mitigation ratios will be agreed upon with appropriate resource agencies prior to certification of the Final EIS. Mitigation will be on-site and in-kind to the maximum extent practicable. If mitigation cannot be accommodated entirely on-site, VTA will investigate other mitigation opportunities in coordination with resource agency personnel within the affected watershed, possible.	D	VTA	COMPLETE	COMPLETE	3Q 2011
MMRP9			BIO-4-2	A qualified biologist, in coordination with resource agency personnel, will prepare a miligation and monitoring plan for adverse effects to wellands and waters of the U.S. due to the project This plan will comply with the March 2008 Compensatory Mitigation Rule published by the United States Environmental Protection Agency (EPA) and Army Corps of Engineers (ACOE) and will include objectives; site selection criteria: site protection instruments (e.g., conservation easements); baseline information (for impact and compensation sites); credit determination methodology; an imitigation work plane, a maintenance plan, ecological performance standards; monitoring requirements; a long-term management plan; an adaptiv management plan; and financial assurances.		VTA	COMPLETE	COMPLETE	3Q 2011 Monitoring reports will be submitted in accordance with approved Mitigation and Monitoring Plan
	Riparian habitat		B-3	VTA will design all Phase 1 facilities to avoid temporary and permanent adverse impacts to riparian habitat to the maximum extent practicable. If avoidance is not feasible, permanent impacts to the riparian habitat will be mitigated at ratio of 31. Mitigation will be in-kind, except that non native species will be replaced with native species common to the planting area and will be planted onsite to the maximum extent practicable. If mitigation cannot be accommodated entirely onsite, VTA will coordinate with CDFG to identify other potential riparian mitigation sites within the affected watershed. A qualified biologist, in coordination with resource agency personnel, will prepare a mitigation and monitoring plan for adverse impacts to riparian habitat resulting from Phase 1. This plan will provide for the replacement of lost acreage as well as values and functions of riparian habitat, including shaded riverine aquatic cover vegetation. Temporary impacts will be mitigated by restoring the habitat onsit	D	Contractor for design/ construction. VTA for mitigation and monitoring plan.	COMPLETE	COMPLETE	3Q 2011
MMRP11	Riparian habitat	SEIR-2	B-4	Any permanent loss of riparian or aquatic habitat in the Guadalupe River, Coyote Creek, Upper Penitencia Creek, or Lower Silver Creek will be compensated through protection, enhancement of degraded riparian and aquatic habitat either at an on-site or an off-site location. The location and total amount of the compensation habitat will be determined in consultation with U.S. Fish and Wildlife Service (USFWS).	D	VTA	COMPLETE	COMPLETE	3Q 2011

MMRP12	Riparian habitat	SEIR-2	B-5	VTA will mitigate the impacts of temporary disturbance to Central Coast cottonwood- sycamore riparian forest at a ratio determined by the California Department of Fish and Gar	D	VTA	COMPLETE	COMPLETE	3Q 2011
MMRP13	Riparian habitat	SEIR-2	B-6	(CDFG). Where riparian vegetation will be affected unavoidably, habitat quality will be assessed and confirmed with regulatory agencies. The size of the area and the quality of the resources th will be affected will be included in a mitigation and monitoring plan (M&MP) to develop the details of the compensatory mitigation to be carried out. The site-specific MAMP will assure replacement or enhancement of habitat values such as the density of the overstory segetation, reintroduction of native species, and development of complex vegetation structure, to the maximum extent practicable.	D	VTA	COMPLETE	COMPLETE	3Q 2011
MMRP14	Riparian habitat	SEIR-2	B-7	A detailed Riparian Restoration Plan will also be prepared to provide for the replacement of lost acreage, as well as values and functions of riparian habitat including shaded riverine aquatic habitat. The plan will identify locations of restoration opportunities and detail a technical approach to create high-quality riparian and shaded riverine aquatic habitat.	D	VTA	COMPLETE	COMPLETE	3Q 2011
MMRP15	Riparian habitat	FEIS	BIO-1	Avoidance of Riparian Habitat. VTA will design all project facilities to avoid temporary and permanent adverse effects to riparian habitat to the maximum extent practicable. Central Coast cottonwood-sycamore riparian forest areas identified along Upper Penitencia will be identified and marked with protective orange fencing to avoid disturbance or accidental intrusion by workers or equipment.	D	Contractor	COMPLETE	COMPLETE	3Q 2011
MMRP16	Riparian habitat	FEIS	BIO-2	Compensation for Adverse Effect to Riparian Habitat. If avoidance is not feasible, adverse effects to her riparal ratio or another ratio would be determined in consultation with California Department of Fish and Game (CDFG). A detailed riparian restoration with California Department of Fish and Game (CDFG). A detailed riparian restoration plan will be prepared. This plan will provide for the replacement of lost acreage as well as values and functions of restoration apportunities, with a technical approach to create high-quality fiparian and shaded riverine aquatic cover habitat. Mitigation for adverse effects to riparian habitat will be in-kind, except that non-native species will be replaced with commercially available native species common to the planting area, and on-site to the maximum extent practicable. If mitigation cannot be accommodated entriely on site, TTA will coordinate with CDFG to identify other potential riparian mitigation sites within the affected watersele. Adverse effects to riparian habitat due to the project.	D	VTA	COMPLETE	COMPLETE	3Q 2011
	Protection of special status species – Southwestern Pond Turtle	SEIR-2	B-8	A qualified biologist will conduct pre-construction surveys for southwestern pond turtles 300 feet upstream and downstream of applicable project areas no more than 24 hours prior to the onset of in-water construction activities. If individual pond turtles are located, they will be captured by a qualified biologist and relocated to the nearest suitable habitat upstream or downstream of the work area. If individuals are relocated, the contractor will install barrier fencing along each side of the work area to prevent individual turtles from re-entering the sit barrier fencing is installed, a qualified biologist will conduct relocation surveys for three subsequent, consecutive days to ensure that all animals are removed from the work area. (Also see Mitigation Measures C-14 and C-15.)	С	Contractor for construction fencing, VTA for biological surveys and species relocation.	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	2Q 2011
MMRP18	Protection of special status animal species – general	SEIR-2	B-9	Areas occupied by Western burrowing owls or other special status species will be avoided to the maximum extent practicable.	с	Contractor	COMPLETE	COMPLETE	3Q 2011
MMRP19	Protection of special status species – nesting raptors	SEIR-2	B-10	No miligation is required if construction activities occur during the non-breeding season of nesting raptors (generally September through January).	С	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	4Q 2012
	Protection of special status species – nesting raptors	SEIR-2	B-11	During the breeding season (generally February through August), pre-construction surveys- for nesting raptors will be conducted by a qualified biologist to ensure that raptor nests will not be disturbed by construction activities. During each survey, all trees and suitable grassland habitat within 250 feet of the construction site will be inspected. If no nesting raptors are observed in the area surveyed, no further mitigation is required. (Also see Mitigation Measure C-17.)	с	VTA	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	4Q 2012
	Protection of special status species – nesting raptors	SEIR-2	B-12	If an active raptor nest were found close enough to the construction site to be disturbed, a qualified biologist, in consultation with USFWS and CDFG, would determine the extent of a construction-free buffer zone (typically 250 feet) to be established around the nest. VTA will require that no grading or other construction activities be allowed within this buffer during the nesting season or until the young have fiedged, except as approved by USFWS or CDFG. (Also see Mitigation Measure C-18.)	с	VTA	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	4Q 2012

	Protection of special status species – nesting swallows and other migratory birds	SEIR-2	B-13	If construction activities are scheduled to occur during the meeting season of swallows and other migratory bids (generally March through August), a pre-construction survey for meetin activity will be conducted prior to construction. If active nests are identified in close proximity to construction work, a biological monitor will monitor the nests when work begins. If the biological monitor, in consultation with CDFG determines that construction activities are disturbing adults incubating eggs or young in the nest, then a no work zone buffer will be established by the biological monitor around the nest until the young have fieldged and the nest is no longer active. If the biological monitor is not solution gadus or young, then construction activities can continue. Nests that have been determined to be inactive (with no gegs or young) can be removed with CDFG approval. (Also see Mitigation Measures C-19 C-22.)	C	VTA	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	A nesting bird survey was done on March 27th, 2018 for tree trimming adjacent to 1619 Rur Avalt. These trees, which hung over the private residence soundwall onto the access road, were determined, by an ICF biologist, to have no nests or nesting birds present 24hrs prior to the tree trimming crew coming out.	
	Protection of special status species – roosting bats	SEIR-2	B-14	A qualified biologist will conduct pre-construction surveys in suitable areas to determine the presence of roosting bats. If bats are roosting within the project area beneath a bridge, in a building, or in riparian habitat, then appropriate modifications to construction time and methe will be implemented in accordance with CDFG approval. Modifications may include timing construction activities to avoid breeding periods, establishment of buffers, or biological monitoring. In some cases, bats may be actively encouraged to avoid roosting in the area affected prior to the onset of construction activities. (Also see Mitigation Measures C-21 and C-22.)	С	VTA for preconstruction survey Contractor for modifications to construction time & method	specifications Section 01 35 70, Environmental Requirements.	During 1Q 2018, no surveys were necessary	
Community	Services and Fa	cilities					-		
MMRP24	City of Milpitas parkland	FEIR	CS-1	Some combination of the following measures will be implemented through coordination between VTA and the City of Mipitas to address parkland impact: acquire replacement park property immediately adjacent to the parkland site; expand a nearby park; provide additiona amenifies at the affected parkland site; and/or assist in funding a pedestrian crossing over the railroad corridor that would link and facilitate access to the affected park, possibly at Curis Avenue. As an alternative to the above measures, VTA would pay an in-lieu fee to the City of Mipitas equivalent to the cost of the development of a replacement park. This was suggested by the City of Milpitas in their comments on the Draft EIR.	P	VTA	VTA has ongoing weekly coordination meetings with the City of Milpitas to discuss the SVBX project.	COMPLETE	4Q 2013
	Historic Resour								
	Archaeological resources	FEIR	CR-1	Because it is reasonable to conclude that cultural resources are likely to be discovered dum; implementation of the project, the process for addressing impacts and avoiding, minimizing, or mitigating adverse effects on historic properties will be developed in advance and included in a Memorandum of Agreement (MOA) (or Programmatic Agreement, if determined appropriate) and supporting Cultural Resources Treatment Plan (CRTP). (Also see Mitigation Measure C-23.)	i D	VTA	COMPLETE	COMPLETE	1Q 2010
	Archaeological resources	FEIR	CR-2	The MOA and CRTP will be developed in consultation with the Native American community Hispanic historical organizations, appropriate city and county historic preservation bodies, th State Historic Preservation Officer (SHPO), and Advisory Council on Historic Preservation (ACHP). The Federal Transit Administration (FTA), VTA, SHPO, and ACHP will be signatories to the agreement document. (Also see Mitigation Measure C-23.)	D	VTA	COMPLETE	COMPLETE	1Q 2010

	Archaeological resources	FEIR	 CR-3- The CRTP will: specify the National Register of Historic Properties criteria that will be applicable, the procedures to be used to implement the Section 106 process in the field, and the standards of evaluation that will be appropriate given the locations and kinds of cultural properties predicted. present methods that combine pre-testing where possible (i.e., on open lots or undeveloped lands); testing after demolition of extant structures but before new ground-disturbing construction begins; construction-phase monitoring where appropriate; and standards for data recovery. include a field investigation provision for areas within the Area of Potential Effect where potential resources have been identified or that are designated as high or moderately sensitive. Field investigations will concentrate on, but will not be confined to, the area of direct impact. meet the Secretary of the Interior's Standards and Guidelines for Archaeology and Histor Preservation (U.S. Department of the Interior, National Park Service, 1983, as amended and annotated). 	D	VTA	A Programmatic Agreement with supporting CRTP was executed in March 2010. Archaeological pretesting occurred in the first three Prehistoric Archaeologically Sensitive Areas (PASA's 1-3) in July, 2011, utilizing a goorobe. No cultural resources were encountered. Additional testing will be performed prior to disturbance and concurrent with RCW acquisition, currently planned for 2Q and 3Q 2012.		
	Archaeological resources	FEIR P-MND	 CR-4. VTA will comply with the terms of the MOA and CRTP. The particular mitigation measures to be written into the MOA and CRTP will be determined in consultation among the signatories and may include: Conducting controlled subsurface excavations at prehistoric or historic archaeological resources sites; Conducting output sensitive zones to determine the presence of buried deposits; Undertaking detailed and locused archival research of particular historic archaeological resources; Protecting sites or portions of sites from intrusion where practical and feasible, to minimiz adverse effects; Conducting on-site monitoring during surface-disturbing construction activities; Following procedures established in the CRTP will be thorman remains are encountered; Completing distributing reports and results of the technical studies, as detailed in the (RTP + RCR); Preparing and distributing reports and results of the technical studies, as detailed in the (RTP; Providing for the curation of archaeological materials recovered from project stes; Arboring to the procedures detailed in the CRTP; Providing for the curation of archaeological materials recovered from project stes; Arboring to the procedures detailed in the CRTP regarding how interested parties will be invited to participate; and Providing for a public interpretation component in the technical archaeological studies, (Also see Mitigation Measure C-23). 	D	VTA	A Programmatic Agreement with supporting CRTP was executed in March 2010. Archaeological presenting occurred in the first three Prehistoric Archaeologically Senative Areas (PASA's 1:3) uJy, 2011, uJiLizing a geoprobe. No cultural resources were encountered. Additional testing will be performed prior to disturbance and concurrent with ROW acquisition, currently planned for 2Q and 3Q 2012.	See MMRP27	
MMRP29	Archaeological properties	FEIS	CUL-1 Programmatic Agreement (PA) and a Cultural Resources Treatment Plan (CRTP). A Programmatic Agreement (PA) and a supporting Cultural Resources Treatment Plan (CRTP) were developed and were executed by FTA, the State Historic Preservation Officer (SHPO) and VTA in consultation with the appropriate government and historic preservation Doties, and Native American community. The CRTP specifies the National Register of Historic Places (NRHP) criteria that will be applicately, the procedures to be used to implement the Section 106 process in the field, and the standards of evaluation that will be appropriate given the locations and kinds of cultural properties predicted. The CRTP also presents methods that combine pre-testing where possible (i.e., on open lots or undeveloped lands); testing after demolition of extant structures but before new ground-failsturbing onstruction begins: construction-phase monitoring where appropriate; and standards for data recovery. In any event, areas within the Area of Potental Effect (APE) where potential resources have been identified, or that are designated as highly or moderately sensitive, will be field investigated, concentrating on, but hot confined to, the area of direct effect. The CRTP meets The Secretary of the Interior's Standards and Guidelines for Archaeology and Historic Preservation (U.S. Department of the Interior, National Park Service, 1993, as amended and annotated).	D		A Programmatic Agreement with supporting CRTP was executed in March 2010. Archaeological pretesting occurred in the first three Prehistoric Archaeologically Sensitive Areas (PASA's 1-3) in July, 2011, utilizing a geoprobe. No cultural resources were encountered. Additional testing will be performed prior to disturbance and concurrent with ROW acquisition, currently planned for 2Q and 3Q 2012.	See MMRP27	
Hazardous N					1			
MMRP30	Soil and groundwater contamination	FEIS	HM-1 Additional site-specific information will be collected and documented regarding hazardous materials use and hazardous waste generation for properties that would be acquired for ROW or support facilities. Collection of information will include visual inspections of properties or portions of properties that would perception and the properties or portions of properties that would perception and the properties of portions of properties that would have a properties to confirm whether soil has been affected by any reported releases and/or whether the sites are within an area where excavation will occur during construction.	D	VTA	Phase 1 and 2 site investigations continue, concurrent with property acquisition. As of the 4Q 2011, Phase 1 investigations are 89% complete, and Phase 2 investigations are 71% complete.	COMPLETE 4Q 24	014
	groundwater contamination	FEIS	HM-2 A Phase Two site investigation will be completed for properties that would be acquired for ROW or support facilities for the Project in areas where soil contamination is documented, where soil contamination is nearby, or where current information regarding the extent of soil contamination is inconclusive. A Site Sampling Plan will be developed and implemented prior to any investigation. The plan will include a description of the work to be performed, the laboratory analytical methods to be used, and any specific requirements and quality control information.	D	VTA	with property acquisition. Às of the 4Q 2011, Phase 1 investigations are 89% complete, and Phase 2 investigations are 71% complete.	COMPLETE 4Q 20	014
MMRP32	Soil and groundwater contamination	FEIS	HM-3 Additional site-specific information will be collected and documented regarding hazardous materials use and hazardous waste generation for properties that would be acquired for ROW or support facilities for the Project. Regulatory agency files will be reviewed for these properties to confirm whether groundwater has been affected by any reported releases and/or whether the sites are within an area where excavation during construction would encounter groundwater.	D	VTA	Phase 1 and 2 site investigations continue, concurrent with property acquisition. As of the 4Q 2011, Phase 1 investigations are 89% complete, and Phase 2 investigations are 71% complete.	COMPLETE 4Q 2/	014

	groundwater contamination	FEIS	HM-4	A Phase Two site investigation will be completed for properties that would be acquired for ROW or support facilities for the Project in areas where groundwater contamination is documented, where groundwater contamination is nearby, or where current information regarding the extent of groundwater contamination is inconclusive. A Site Sampling Plan will be developed and implemented prior to any investigation. The plan will include a description of the work to be performed, the laboratory analytical methods to be used, and any specific requirements and quality control information.	I D	VTA	Phase 1 and 2 site investigations continue, concurrent with property acquisition. As of the 4Q 2011, Phase 1 investigations are 89% complete, and Phase 2 investigations are 71% complete.	COMPLETE	4Q 2014
Noise and V MMRP34	ibration Noise along the alignment	SEIR-2	NV-1	Noise mitigation includes sound walls, absorptive sound walls, absorptive acoustical materials for retaining walls, and track absorption. Table 4.13-5 in the SEIR-2 indicates the location of noise mitigation measures. At one location (STA 459-50 to STA 447-00), three an option for either track level sound absorption panels or a middle sound barrier that would be placed between the two BART alignment tracks. Approximately 13.000 to 15,000 linear feet of sound walls would be needed, depending on the mitigation option selected. Typically the location of a sound wall is either 10 or 13 feet from the track centerine, depending on the track profile (10 feet for the retained open cut track portions and the aerial guideway, and 13 feet of rest argade and embankment track portions of the Phase 1 alignment). In areas where a sound wall is recommended no both sides of the alignment, absorptive sound walls re the recommended noise mitigation. The locations of the noise mitigation are depicted in Figures 4.13-34 through 4.13-3K in the SEIR-2. Figures 4.13-3H and Figures 4.13-3H sound absorption panel noise mitigation option and Figures 4. 3H(a) and 4.13-3I(a) shows the location of the middle sound barrier noise mitigation aper and place the sound absorption planel noise mitigation option and set in the track level sound absorption planel noise mitigation are figures 4. 3H(a) and 4.13-3I(a) shows the location of the middle sound barrier noise mitigation option.		Contractor	The SVBX C700 RFP includes sound walls, absorptive sound walls, absorptive acoustical materials for retaining walls (Sheet SR-005 through EN-062). Noise studies were updated to reflect current design with ballast and ite tracks between STA 459+00 and STA 487+00 in April 2011. As a result, track kevel acoustic absorption is no longer required. Instead, noise requirements are met by applying spray acoustic absorption to the trench in this section.	The C650 contract initiated installatin of footings for the Crossings soundwall in	
MMRP35	Noise from Hostetter Road to Sierra Road	SEIR-2	NV-2	Approximately 2,500 feet of slab track acoustical absorption at track level shall be used to reduce adverse noise effects in the area of the alignment between Hostetter Road and Sienr Road. This mitigation shall occur between STA 459+50 and 465+50 as indicated in Table 4.13-6. Alternatively, a middle source between STA 459+50 and 465+50 as indicated absorptive sound barrier in the middle of S1 and S2 tracks with a minimum height of 5 feet above the top of rail is an alternative to track level absorptive panels. In addition to the middle sound barrier, sound absorptive material would be required on both retaining walls of the retained tot. The sound absorptive material on the retaining walls of the placed as low as possib and cover a minimum of four feet in vertical extent. The material should possess a minimum noise reduction. Certificiant of S6 and a minimum absorption coefficient of 0.60 at 500 Hz. Should an alternative to roxide a compathe noise reduction. Figure 41.3-3H and 4.13-3H(a) and 4.13-3I and 4.13-I(a) in the SEIR-2 show the location of the noise mitigation options between Hostetter Road and Sierra Road.	e D	Contractor	Noise studies were updated to reflect current design with ballast and ite tracks between STA 459+00 and STA 457+00 in Api 2011. As a result, track level acoustic absorption is no longer required. Instead, noise requirements are met by applying spray acoustic absorption to the trench in this section.	COMPLETE	2Q 2017
MMRP36	Noice along the alignment	SEIR-2	NV-3	During the project start-up phase and prior to revenue operations. VTA will carry out noise testing along the civil stations where slab track acoustical absorption is being used as a mitigation measure. The testing is to ensure that the sound absorber is adequately attenuating the increased noise from the slab track. VTA will deliver a technical memo to the FTA on the results of the testing. The testing will also serve to inform the need for additional wayside residential noise mitigation mentioned in Mitigation Measures NV-1 and NV-4.	e e	VTA	To be completed during the project start-up phase and prior to revenue operations.		2Q 2011 for Noise Study update.
MMRP37	Noise along the alignment	FEIS Section 5.15.2 FEIR Section 4.18.4.4	NV-4	Noise insulation and other measures shall be provided for residences with second floors or higher that are exposed to noise levels in excess of the FTA criteria. The mitigation will be designed to achieve an interior noise level of 45 Ldn where feasible. In addition to the recommended sound walls and retrofitting of multi-story residences are improved exterior sound isolation, sound absorptive material on the trackway structure wout be necessary. This mitigation would primarily be needed in areas where the alignment runs in a retained cut To further reduce noise impacts to multi-story residences, a sound wall would be constructed on both sides of the track where the corridor is narrow (50 feet or less). Installation of sound absorptive material on the inside face or retaining walls and sour walls would further reduces sound levels by as much as 2 dBA. Otherwise, potentially significant noise impacts could result in noise levels in excess of the FTA criteria. Table 4, 13 7 identifies the location on the absorptive sound wall apscribed in Table 4, 13-5 in the SEIR-2 show the locations of the noise mitigation.	D 3-	VTA for work in private residences, Contractor for soundwall design		COMPLETE	3Q2016

MMRP38	Vibration along the alignment	SEIR-2	NV-5	Table 4.13-9 in the SEIR-2 summarizes the vibration mitigation necessary to achieve the F1 criteria. The proposed mitigation is tire derived aggregate and 8-Hz FST. The locations of the vibration mitigation are depicted on Figures 4.13-A through 4.13-3K in the SEIR-2.	D	Contractor	TDA is included in the SVBX C700 RFP track charts (Sheets LS –Z101 through LS – Z118).	COMPLETE	3Q2016
MMRP39	Vibration along the alignment at the Vasona LRT Line	SEIR-2		Upon project start-up, VTA will perform further testing on tire derived aggregate underlayment at its Vasona LRT Line. The vibration testing should replicate the testing presented to the FTA in 2009. The technical evaluation will then be presented to the FTA for review and comment.	с	VTA	To be completed during the project start-up phase and prior to revenue operations.		
MMRP40	Noise and Vibration	FEIS	NV-1	Noise Barriers / Sound Walls. Sound walls shall be installed to mitigate noise levels near residences impacted, as identified in NV-2 through NV-19. Approximately 12:500 linear fee of sound walls would be needed, with each sound wall ranging in length from 250 to 1,730 feet. Typically, the location of the sound wall is either 10 feet or 13 feet from the track contorline, depending upon the track profile. Ten feet is for the retained open cut track and the earial guideway, and 13 feet for the a-grade and embankment tracks. In areas where a sound wall is recommended on both sides of the alignment, absorptive sound walls are the recommended noise mitigation.	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	1Q2017
MMRP41	Noise and Vibration	FEIS	NV-2	A 1420-foot long, 4-foot high sound wall shall be installed along the west (S1) side of the track from STA 230+80 to STA 245+00,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	4Q2014
MMRP42	Noise and Vibration	FEIS	NV-3	A 750-foot long, 4-foot high sound wall shall be installed along the west (S1) side of the track from STA 246+50 to STA 254+00,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	4Q2014
MMRP43	Noise and Vibration	FEIS	NV-4	A 750-foot long, 12-foot high sound wall shall be installed along the west (S1) side of the track from STA 330+00 to STA 337+50,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	4Q2014
MMRP44	Noise and Vibration	FEIS	NV-5	An 1250-foot long, 10-foot high absorptive sound wall shall be installed along the west (S1) side of the track from STA 493+50 to STA 506+00,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP45	Noise and Vibration	FEIS	NV-6	A 250-foot long, 9-foot high absorptive sound wall shall be installed along the west (S1) side of the track from STA 506+00 to STA 508+50,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016

			-	i			·		
MMRP46	Noise and Vibration	FEIS	NV-7	An 830-foot long, 14- to 15-foot high sound wall shall be installed along the east (S2) side o the track from STA 168+20 to STA 176+50,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP47	Vibration	FEIS	NV-8	A 300-loot long, 8-foot high sound wall shall be installed along the east (S2) side of the track from STA 181+00 to STA 184+00,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP48	Noise and Vibration	FEIS	NV-9	A 620-loot long, 8-loot high sound wall shall be installed along the east (S2) side of the trac from STA 186+00 to STA 192+20,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP49	Noise and Vibration	FEIS	NV-10	A 350-foot long, 7-foot high sound wall shall be installed along the east (\$2) side of the trac from STA 409+00 to STA 412+50,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	1Q2017
MMRP50	Noise and Vibration	FEIS	NV-11	A 1050-foot long, 7-foot high sound wall shall be installed along the east (S2) side of the track from STA 412+50 to STA 423+00,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	1Q2017
MMRP51	Noise and Vibration	FEIS	NV-12	A 1730-foot long, 9-foot high sound wall shall be installed along the east (S2) side of the track from STA 423+00 to STA 440+30, Actual is 11.33ft. High	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP52	Noise and Vibration	FEIS	NV-13	A 720-loot long, 8-foot high sound wall shall be installed along the east (S2) side of the track from STA 440+30 to STA 447+50,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP53	Noise and Vibration	FEIS	NV-14	A 480-loot long, 10-foot high sound wall shall be installed along the east (S2) side of the track from STA 447+50 to STA 452+30,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP54	Noise and Vibration	FEIS	NV-15	A 900-foot long, 10-foot high absorptive sound wall shall be installed along the east (S2) sid of the track from STA 497+00 to STA 506+00,	e D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP55	Noise and Vibration	FEIS	NV-16	A 250-foot long, 10-foot high absorptive sound wall shall be installed along the east (S2) sid of the track from STA 506+00 to STA 508+50,	Ð	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP56	Noise and Vibration	FEIS	NV-17	A 350-foot long, 6-foot high sound wall shall be installed along the east (S2) side of the track from STA 508+50 to STA 512+00,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP57	Noise and Vibration	FEIS	NV-18	A 350-foot long, 4-foot high sound wall shall be installed along the east (S2) side of the track from STA 512+00 to STA 515+00,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP58	Noise and Vibration	FEIS	NV-19	A 550-foot long, 4-foot high sound wall shall be installed along the east (S2) side of the track from STA 515+50 to STA 521+00,	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE	2Q2016
MMRP59	Noise and Vibration	FEIS	NV-20	Slab Track Acoustical Absorption. 2,000 alignment feet of slab track acoustical absorption at track level shall be used to reduce noise impacts in the area of the alignment between Hostetter Read and Siorzen Road. This mitigation shall occur on both sides of the track between civil station 459:50 and 486:50 as follows: 700-foot length from STA 459:50 to STA 466:50 200-foot length from STA 472:30 to STA 474:30 1100-foot length from STA 472:50 to STA 486:50	Đ	Contractor	Noise studies were updated to reflect current design with ballast and tie tracks between STA 459+00 and STA	NOT APPLICABLE Noise studies were updated to reflect current design with ballast and tie tracks between STA 459+00 and STA 487+00 in April 2011. As a result, track level acoustic absorption is no longer required. Instead, noise requirements are met by applying spray acoustic absorption to the trench in this section.	2Q 2011

MMRP60	Noise and Vibration	FEIS	NV-21	Testing to Confirm Slab Track Acoustical Absorption. During the project start-up phase and prior to revenue operations, VTA will carry out noise testing along the civil stations where sk			NOT APPLICABLE	NOT APPLICABLE	
				Irack-acoustical absorption is being used as a miligation measure. The testing is to ensure that the sound besorber is adopticately attenuating the increased noise from the stab track. VTA will deliver a technical memo to FTA on the results of the testing. The testing will also serve to inform the need for additional wayside residential noise mitigation mentioned in NV and NV-21.	1 1	VTA	ballast and tie tracks between STA 459+00 and STA 487+00 in April 2011. As a result, track level acoustic	Noise studies were updated to reflect current design with ballast and tie tracks between STA 459+00 and STA 487+00 in April 2011. As a result, track level acoustic absorption is no longer required. Instead, noise requirements are met by applying spray acoustic absorption to the trench in this section.	2Q 2011
MMRP61	Noise and Vibration	FEIS	NV-22	Noise Insulation and Sound Absorptive Material for Multi-Story Residences. Noise insulation and other measures will be provided for residences with second floors or higher that are exposed to noise levels in excess of TA criteria. The mitigation will be designed to achieve an interior noise level of 45 Ldn where feasible. In addition to the recommended sound walls and retrofitting of multi-story residences with improved exterior sound isolation, sound absorptive material on the trackway structure would be necessary. This mitigation would primarily be needed for areas where the alignment runs in a retained cut. To further reduce noise impacts to multi-story residences a sound wall would be constructed on both sides of the track where the corridor is narrow (50 feet or less). Installation of sound absorptive material on the inside face of retaining walls and sound walls would further reduce sound levels by as much as 2 dBA. Otherwise, adverse noise effects could result in noise levels in excess of the TA criteria. The location and length of recommended sound wall absorptive material that would be necessary no bits sides of the track in addition to the absorptive sound wall specified in measures NV-2 through NV-19 is as follows: 2620-loot length from STA 409+80 to STA 508+50 1670-foot length from STA 491+80 to STA 508+50	d s I I D	Contractor, VTA	After conducting a project sile visit, staff added seven more residences to the 460 residences that have been identified as potential candidates for the additional mitigation based on the noise study criteria. VTA execute the contract with CSDA, the RNIP noise and architectura services consultant, on Cctober 20, 2011. CSDA, has completed noise testing in Firemont. CSDA began noise testing in Milpitas and anticipates starting noise testing in San Jose around mid-January 2012. Staff coordinated and provided program updates to staff at the cities of Firemont, Milpitas, and San Jose; and with San Jose Councilmember Chu's office. Staff continues to develop the RNIP Policies and Procedures manual, coordinate with three cities and outreach to the potential RNIP residences.	COMPLETE	102017
MMRP62	Noise and Vibration	FEIS	NV-23	Tire-Derived Aggregate Wibration Mitigation Tire-derived aggregate will be installed from: STA 167400 to STA 169+79. STA 172+80 (extent of crossover) to STA 177400 STA 264+00 TO STA 266+30 (implement TDA or comparable mitigation) STA 418+00 TO 432+00 (implement TDA or comparable mitigation) STA 432+00 TO 448+00 (implement TDA or comparable mitigation)	D	Contractor	TDA is included in the SVBX C700 RFP track charts (Sheets LS –Z101 through LS – Z118).	COMPLETE	3Q2016
MMRP63	Noise and Vibration	FEIS	NV-24	Dixon Landing Retained Cut Tire-Derived Aggregate Vibration Mitigation – install tire- derived aggregate from: STA 204+20 to 209+00 (implement TDA or comparable mitigation)	D	Contractor	TDA is included in the SVBX C700 RFP track charts (Sheets LS -Z101 through LS - Z118).	COMPLETE	2Q2016
MMRP64	Noise and Vibration	FEIS	NV-25	Dixon Landing Retained Cut Floating Slab Vibration Mitigation – install 8 Hz floating slab from: STA 181+50 to STA 183+60 STA 197+50 to STA 204+20.	D	Contractor	Floating slab track is included in the SVBX C700 RFP track charts (Sheets LS –Z101 through LS – Z118).	COMPLETE	2Q2016
MMRP65	Noise and Vibration	FEIS	NV-26	Floating Slab Vibration Miligation – install Hz floating slab from: STA 1694-79 to 172480 (extension 6 crossover) STA 2684-30 to STA 2874-00 STA 3314-50 to STA 4524-00 STA 4484-00 to STA 4524-00 STA 4724-30 to STA 4524-50 STA 4724-30 to STA 4744-30 STA 4754-50 to STA 468-50 STA 4724-30 to STA 518+50 STA 4534-30 to STA 518+50 (north end of bridge over Bertyessa Rd)	D	Contractor	Floating slab track is included in the SVBX C700 RFP track charts (Sheets LS –Z101 through LS – Z118).	COMPLETE	3Q2016

								-	
MMRP66	Vibration			Evaluation of Installed Tire-Derived Aggregate. Upon project start-up, VTA will perform further testing on tire-derived aggregate underlayment at its Vasona LRT Line. The vibration testing should replicate the testing completed by Wilson, Ihrig & Associates and presented by FTA in 2008: Evaluation of Tire Derived Aggregate as Installed Beneath Ballast and Tie Light Rail Track, May 2009. The technical evaluation will then be presented to FTA	Ρ	VTA	To be completed during the project start-up phase and prior to revenue operations.	To be completed during the project start-up phase and prior to revenue operations by VTA.	
MMRP67	Vibration			Additional Sound Walls. In addition to those included in the table [5:10-6], a 12-ft. high soundwall will be designed at The Crossings at Montague apartments to ensure that FTA noise criteria will be achieved.	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	See MMRP37	
MMRP68	Vibration	FEIS		Additional Sound Walls. In addition to those included in the table [5.10-6], electrical facilities south of Trade Zone Blvd. may need a sound barrier of no higher than 8 ft. (depending on final design) to achieve FTA noise criteria.	D	Contractor	The SVBX C700 RFP includes sound walls (Sheets EN- 005 through EN-062).	COMPLETE.	4Q2017
MMRP69	Vibration			Community Wall at Berryessa Station. The Project includes an 8-foot high community wall along residential areas to the east. This community wall would reduce Severe Inpacts to a Moderate or less Impact for the North Option except for the portion between Berryessa Road and the residential area to the north of Salamori Court. An 6-foot high noise barrier would need to continue northward along the future transit facility surface parking fot and access trade to Berryessa Road to reduce this noise impact to less than severe. With this community wall, the second story residences along Salamoni Court and on the eastern boundary to Mabury Road may still be impacted depending on the noise insulation reduction residences would need to be determined on a residence by residence basis.	D	Contractor	Community Wall design at Berryessa Station campus to be included in C720 Station Campus Design specifications and plan sheets.	COMPLETE.	3Q2016
MMRP70	y and Aesthetic Visual quality - tree replacement		VIS-1	Replacement of Trees at Station Areas. Removed trees will be replaced at a 1:1 ratio within the relevant visual analysis area.	D	VTA		Contractor is documenting all trees removed and these trees will be replaced in public street landscaping areas and station campus landscaping areas at a 1:1 ratio. Where tree replacement is not feasible, a city-required in live lee may apply. Final documentation of total trees removed and replaced is ongoing. The following predocessor contracts to C700 removed and planted trees in the City of Fremont: • C741 planted 124 and C700 planted 104 in 1Q 2018 Totals Removed to date: Fremont: 25 Milpitas: 112 San Jose: 596 (UPC creek work 61) Totals Planted to date: Fremont: 244 (SVBX predecessor contracts) Milpitas: 0 San Jose: 778 (UPC: 204 container trees, 2,343 cutting type trees, UPC creek work 125 cutting type)	

Water Resou	urces, Water Qu	ality, and F	loodplai	ns					
	Flood-proof structures	SEIR-2		Retained cut sections, retained fill sections, station entrances, and access points should maintain 6 inches to 1 foot of freeboard above the base 100-year flood elevation, as require	d. D		The SVBX C700 RFP includes this requirement in the design criteria as well as the specifications Section 01 35 70, Environmental Requirements.	THIS MITIGATION IS COMPLETE.	3Q2016
Construction	n: Education and	d Outreach	Plan						
	Construction Outreach and Education Plan	FEIS & SEIR-2	1	Construction Outreach and Education Plan. A Construction Education and Outreach Plan will be developed by VTA prior to construction commencing to foster communication betwee VTA, various municipalities, and the public during the construction phase. The plan will be implemented to coordinate construction activities with existing business operations and othe development projects, and estabilish a process that will adequately address the concerns of businesses and their customers, property owners, residents, and commuters. Critical components of this plan will include but are not limited to the following public outreach strategies: • Prequent updates to stakeholder groups, business organizations, and municipalities; • Public workshops and meetings with community members; • Distribution of project information and advanced construction notification via flyers, emails, mailers and face-to-face visits; • Aodia relations, i.e. news releases, news articles, interviews; and • Onsite outreach coordinator/personnel.	r D	VTA	The Project communications and outreach team conducted significant communications and project outreach activities during 4th Quarter 2011. Media Design Build Contract for the line, track, systems and stations. Desk side briefings and interviews were conducted with media prior to the December 6th VTA Board vote to award the contract to Skanska-Shimnick- Herzog, Joint Ventre. A press release was issued on th procurement and evaluation process, ranking of selected firm and jobs spurred by project. The release prompted 45 broadcast segments on local television and radio stations and 14 print and online articles. BART Silicon Valley Communications and Outreach stati provided updates to the public, businesses and local citie where corridor preparation activities continue to occur. Outreach Inquiries/Cases: +11 email 11 phone calls 2 1 person 3 mail/letter Outreach Interpits 244 (VTA Driven); +16 emails +113 phone calls: 0 door knocks: 33 letters mailed Outreach Attempts 244 (VTA Driven); +16 emails +113 phone calls: 0 door knocks: 33 letters mailed	sidewaiks; nomeless encampments on or near the project; "No Trespassing signs installed on VTA property near or along the alignment to discourage future homeless encampments; AARP tour; bus stop relocations; drafting a list of FAQs for new parking garages; and promoting the project to the public through online photos and social media posts.	

	n: Air Quality								
MMRP73	Construction Emissions	SEIR-2		Construction contractors shall implement the BAAQMD Basic Construction Mitigation Measures listed below and the applicable measures in the Additional Construction Mitigation		Contractor		Dust control, construction emissions and the SWPPP guidelines have been followed and implemented.	
	Emissions	P-MND		Measures, also listed below. This includes Measure 10 in the Additional Construction Miligation				implemented.	
		1 -101110		Mitigation Measures.				All SWPPP dust control requirements were maintained throughout Q 2018.	
					с				
					Ũ				
							The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental		
	Construction	SEIR-2	CNET	1. All exposed surfaces (e.g., parking areas, staging areas, soil piles, graded areas, and		Contractor	Requirements.	See MMRP 73	
VIIVINE 74	Emissions		AQ-1(1)	unpaved access roads) shall be watered two times per day.		Contractor		See WIVICE 75	
		P-MND	AQ-1		с				
							The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental		
							Requirements.		
MMRP75	Construction Emissions	SEIR-2	CNST- AQ-1(2)	2. All haul trucks transporting soil, sand, or other loose material off-site shall be covered.		Contractor		See MMRP 73	
		P-MND	AQ-1		С		The SVBX C700 RFP includes these mitigations in the		1
							specifications Section 01 35 70, Environmental Requirements.		
MMRP76	Construction Emissions	SEIR-2		All visible mud or dirt track-out onto adjacent public roads shall be removed using wet power vacuum street sweepers at least once per day. The use of dry power sweeping is		Contractor		See MMRP 73	
		P-MND		prohibited.	с		The SVBX C700 RFP includes these mitigations in the		
							specifications Section 01 35 70, Environmental Requirements.		
	Construction	SEIR-2		4. All vehicle speeds on unpaved roads shall be limited to 15 mph.		Contractor		See MMRP 73	
	Emissions	P-MND	AQ-1(4) AQ-1		с		The SVBX C700 RFP includes these mitigations in the		
							specifications Section 01 35 70, Environmental Requirements.		
MMRP78	Construction	SEIR-2		5. All roadways, driveways, and sidewalks to be paved shall be completed as soon as		Contractor	requiements.	See MMRP 73	
	Emissions	P-MND		possible. Building pads shall be laid as soon as possible after grading unless seeding or so binders are used.	c		The SVBX C700 RFP includes these mitigations in the		
							specifications Section 01 35 70, Environmental Requirements.		
MMRP79	Construction	SEIR-2	CNST-	6. Idling times shall be minimized either by shutting equipment off when not in use or		Contractor	Requirements.	See MMRP 73	
	Emissions	P-MND		reducing the maximum idling time to 5 minutes (as required by the California airborne toxics control measure Title 13, Section 2485 of California Code of Regulations (CCR)). Clear	с		The SVBX C700 RFP includes these mitigations in the		
				signage shall be provided for construction workers at all access points.			specifications Section 01 35 70, Environmental		
MMRP80	Construction	SEIR-2		7. All construction equipment shall be maintained and properly tuned in accordance with		Contractor	Requirements.	See MMRP 73	
	Emissions	P-MND	AQ-1(7)	manufacturer's specifications. All equipment shall be checked by a certified mechanic and determined to be running in proper condition prior to operation.	с		The SVBX C700 RFP includes these mitigations in the		1
		1011 10	AQ-1	action mod to so raming in proper condition prior to operation.	Ŭ		specifications Section 01 35 70, Environmental		1
MMRP81	Construction	SEIR-2	CNST-	 Post a publicly visible sign with the telephone number and person to contact at the Lead 		Contractor	Requirements.	See MMRP 73	
	Emissions			Agency regarding dust complaints. This person shall respond and take corrective action	~				
		P-MND	AQ-2	within 48 hours. The Air District's phone number shall also be visible to ensure compliance with applicable regulations.	С		The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental		
MMDDoo	Construction	SEIR-2		Additional Construction Mitigation Measures.		Contractor	Requirements.	See MMRP 73	
www.reaz	Emissions	SEIK-2	AQ-2	The following measures are recommended for projects with construction emissions above	с	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental	See WIWINE 13	
MMDDoo	Construction	CEID O		the threshold. 1. All exposed surfaces shall be watered at a frequency adequate to maintain minimum soil		Contractor	Requirements.	See MMRP 73	
VIIVIT\T"03	Emissions	JEIR-2		 All exposed surfaces shall be watered at a frequency adequate to maintain minimum soil moisture of 12 percent. Moisture content can be verified by lab samples or moisture probe. 	с	Contractor	The SVBX C700 RFP includes these mitigations in the		
					C		specifications Section 01 35 70, Environmental		1
MMRP84	Construction	SEIR-2		All excavation, grading, and/or demolition activities shall be suspended when average wind	d	Contractor	Requirements. The SVBX C700 KFP includes these mitigations in the	See MMRP 73	1
	Emissions			speeds exceed 20 mph.	С		specifications Section 01 35 70, Environmental Requirements.		
MMRP85	Construction Emissions	SEIR-2	CNST-	Wind breaks (e.g., trees, fences) shall be installed on the windward side(s) of actively disturbed areas of construction. Wind breaks should have at maximum 50 percent air		Contractor	The SVBX C700 RFP includes these mitigations in the	See MMRP 73	
	L1112210112		~u=∠(3)	porosity.	с		specifications Section 01 35 70, Environmental		1
MMRP86	Construction	SEIR-2		4. Vegetative ground cover (e.g., fast-germinating native grass seed) shall be planted in		Contractor	Requirements.	See MMRP 73	-
	Emissions		AQ-2(4)	disturbed areas as soon as possible and watered appropriately until vegetation is establishe	^{d.} C		The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental		1
	1	1					Requirements.		

· · · · · ·							1	
En	onstruction missions		AQ-2(5)	 The simultaneous occurrence of excavation, grading, and ground-disturbing construction activities on the same area at any one time shall be limited. Activities shall be phased to reduce the amount of disturbed surfaces at any one time. 	с	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	See MMRP 73
En	onstruction missions		AQ-2(6)		С	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	See MMRP 73
	onstruction missions		AQ-2(7)	 Site accesses to a distance of 100 feet from the paved road shall be treated with a 6 to 12 inch compacted layer of wood chips, mulch, or gravel. 	c	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	See MMRP 73/88
	onstruction missions			 Sandbags or other erosion control measures shall be installed to prevent silt runoff to public roadways from sites with a slope greater than one percent. 	с	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	See MMRP 73/88
	onstruction missions		CNST- AQ-2(9)	Minimizing the idling time of diesel powered construction equipment to two minutes.	с	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	See MMRP 73
	onstruction missions	SEIR-2 P-MND	AQ- 2(10)	10. Phase 1 shall develop a plan demonstrating that the off-road equipment (more than 50 horsepower) to be used in the construction project (i.e., owned, leased, and subcontractor vehicles) would achieve a project wide fleet-average 20 percent NOX reduction and 45 percent PM reduction compared to the most near RAB fleet average. Acceptable options for reducing amissions include the use of late model engines, low-emission diesel products, alternative fuels, engine retrofit technology, after-treatment products, add-on devices such at particulate filters, and/or other options as such become available. For the Upper Penitencia Creek improvements (only), all diesel powered construction equipment shall install diesel particulate filters to achieve a 75% reduction in PM emissions, compared to the state-wide fleet average, on all construction equipment.	С	Contractor	The SVBX C700 RFP includes these miligations in the specifications Section 01 35 70, Environmental Requirements.	See MMRP 73
MMRP93 Co En	onstruction missions	SEIR-2	CNST- AQ- 2(11)	 Use low VOC (i.e., ROG) coatings beyond the local requirements (i.e., Regulation 8, Ru 3: Architectural Coatings). 	с	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	Sustainability Plan implementation in progress. Item is addressed in Sustainability Matrix Mandatory Item 107. Painting continued at Milpitas, and Berryessa stations ir 1Q 2018 , using low VOC paints.
En	onstruction missions		AQ- 2(12)	 Requiring that all construction equipment, diesel trucks, and generators be equipped wit Best Available Control Technology for emission reductions of NOx and PM. 	n C	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	See MMRP73 and MMRP92 Visual confirmation continued during I Q 2018
	onstruction missions	SEIR-2	CNST- AQ- 2(13)	 Requiring all contractors use equipment that meets CARB's most recent certification standard for off-road heavy duty diesel engines. 	с	Contractor	The SVBX C700 RFP includes these mitigations in the specifications Section 01 35 70, Environmental Requirements.	See MMRP73 and MMRP92 Visual confirmation continued during1Q 2018

Construction	: Biological Resou	Irces						
MMRP96	Biological resources - Nesting swallows and migratory birds	FEIS SEIR-2	BIO-9-1 CNST- BIO-1	Preconstruction Survey for Swallow / Migratory Bird Nesting. It construction activities are scheduled to accur during the nesting season of swallows and other migratory birds (generally March through August), a pre-construction survey for nesting activity will be conducted prior to commencement of construction. If no nesting swallows are found, then n further mitigation is warranted.	с	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP 22.
MMRP97	Biological resources - Nesting swallows and migratory birds	FEIS SEIR-2	BIO-10 CNST-	Migratory Bird Nest Monitoring and Buffer Zone. If active nests are identified close to construction work, a biological monitor will monitor the nests when work begins. If the biological monitor, in consultation with the CDFG, determines that construction activities are disturbing adults incubating eggs or young in the nest, then a no work zone buffer will be established by the biological monitor around the nest until the young have fledged and the nest is no longer active. If a biological monitor, in consultation with CDFG, determines that construction activities occurring in proximity to active cliff svallow nests are not disturbing adults or chicks in the nest, then construction activities can continue. Nests that have been determined to be inactive (with no eggs or young) can be removed with CDFG approval.	с	VTA for biological monitor and coordination, Contracto for avoidance of buffer zone(s)	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP 22.
MMRP98	Biological resources - Roosting bats	FEIS SEIR-2		Preconstruction Survey for Roosting Bats. A qualified biologist will conduct pre-constructior surveys in suitable habitat determine the presence of roosting bats. If no roosting bats are found, then no further mitigation is warranted.	с	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP 22.
MMRP99	Biological resources - Roosting bats	FEIS SEIR-2	BIO-12 CNST-	Modified Construction Activity Near Roosting Bats. If it is determined that bats are roosting beneath a bridge, in a building, or in adjacent riparian habitat, then appropriate modification to construction time and method will be implemented in accordance with CPCF approval. Modifications may include timing construction activities to avoid breeding periods, establishment of buffers, or biological monitoring. In some cases bats may be actively encouraged to avoid roosting in the area affected prior to the onset of construction activities	C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP24
MMRP100	Biological resources - anadromous fish	FEIS SEIR-2	BIO-13	Avoidance of Construction Impacts to Aquatic / Riparian Habitat. To the maximum extent practicable throughout the project site, construction activities and facilities, including pilings and bridge footings, will be placed outside of aquatic/inparian habitat to avoid effects to riparian habitat and steelhead and Chinook salmon fisheries.	D	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	No disruption of aquatic habitats occurred during 1Q 2018.
MMRP101	Biological resources - anadromous fish	FEIS SEIR-2	BIO-14 CNST-	Fish Friendly Channel Design Guidelines. Installation of falsework and stream diversions required in the course of bridge construction will be consistent with VTA's Fish-Friendly Channel Design Guidelines to minimize affects to migrating anadromous fish and other in stream species. These guidelines address concerns related to a number of issues including high water velocities, jumps to channelized inlets or outlets, water depths, and resting pools high water velocities.		Contractor	With the addition of the Upper Penitencia Creek mitigatic area, the SVBX stream diversion must be pumped aroun the work area. Fish friendly practices, such as fish screens and removal of trapped fish will be employed during construction.	
MMRP102	Biological resources - California red- legged frog	FEIS SEIR-2	BIO-15 BIO-7(1) CNST- BIO- 7(2) CNST- BIO- 7(3) CNST-	California Red-Legged Frogs and California Tiger Salamanders – Water Quality Effects. Th following recommendations by CDFG will be followed to address water quality affects: - Construction within the channels that cross the alignment of the selected aliernative, including installation of temporary stream diversion structures, will be restricted to the dry season, which generally extends from June 1 to October 15 depending on the species present. In some cases, construction may begin earlier than June 1 to October 15 depending on the species present. In some cases, construction may begin earlier than June 1 to October 15, as specified in regulatory agency permits and agreements or any authorized extensions. - No equipment will be operated in the live stream channel. - When work in a flowing stream is unavoidable, any stream flow will be diverted around th work area by a barrier, temporary culvert, or a new channel capable of permitting upstream and downstream fish movement. - Construction of the barrier or the new channel normally will begin in the downstream area and continue upstream, and the flow will be diverted only when construction of the diversion is completed. - Appropriate erosion control measures will be installed to prevent debris, soil, silt, sand, bark, slash, sawdust, cement, concrete, washings, petroleum products, or other organic or earthen material from being washed into waterways by rainfall or runoff.	e C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE
			BIO- 7(4)					

	Biological resources - California red- legged frog	FEIS SEIR-2		Avoidance / Minimized Take of California Red-Legged Frogs and California Tiger Salamanders. The following mitigation measures will be followed to avoid or minimize take: - A qualified biologist will conduct pre-construction surveys for red-legged frogs and tiger salamanders within the vicinity of the project site no earlier than 2 days before ground-				COMPLETE	
		P-MND SEIR-2 P-MND	BIO- 8(1) BIO-1 CNST- BIO- 8(2) BIO-2	disturbing activities. The survey area will include 300 feet upstream and downstream from the project site No activities will occur in suitable red-legged frog or tiger salamander habitat after Octobe 15 or the onset of the rainy season, whichever occurs first, until May 1 except for during periods greater than 72 hours without precipitation. Activities can only resume after the 72- hour period or after May 1 following a site inspection by a qualified biologist, in consultation with the U.S. Fish and Wildlife Service (FWS). The rainy season is defined [for purposes of this mitigation measure] as: a frontal system that results in depositing 0.25 inches or more precipitation in one event Construction on event Construction activity within 200 feet of top of bank of Upper Penilencia Creek and Coyote Creek is restricted to the period between June 1 and October 15. Work in and adjacent (within 200' of top of bank) to Upper Penilencia Creek will be limited to the period between June 1 and October 15. Work haruarla hydrology of the region creates seasonally dry conditions at the project site. Spill prevention and countermeasure plans shall also be implemented.	C	VTA for Presonstruction survey, Contractor for all other measures	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.		402017
MMRP103		FEIS SEIR-2 P-MND SEIR-2 P-MND SEIR-2	BIO-16- 2CNST- BIO- 8(3) CNST- BIO- 8(4) BIO-3 (NST- BIO- 8(5) BIO-4 CNST- BIO- 8(6)	If a red-legged frog or tiger salamander is encountered during excavations, or any project activities, activities will case an unit the frog or salamander is removed and relocated by a FWS-permitted biologist. Exclusionary fencing will be installed to prevent red-legged frogs t iger salamanders from re-entering the work area. Any incidental take will be reported to the FWS immediately by telephone. - If suitable red-legged frog or tiger salamander is advantage to encounter the suitable frad-legged frog or tiger salamander habitat is disturbed or removed. VTA will restore the suitable habitat back to its original value by covering bare areas with mulch and vegetating all cleared areas with plant species that are currently found in the project site or negotiated with FWS. - Any permanent loss of aquatic habitat in Upper Penitencia Creek or Lower Silver Creek will be compensated through protection or enhancement of degraded aquatic and riparian habitat at either an onsite or an offsite location. The location and total amount of the compensation habitat will be determined in consultation with FWS.		VTA for Preconstruction survey. Contractor for all other measures	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	402017
	resources - Western pond turtle	P-MND	BIO-17 CNST- BIO-9 BIO-1	Preconstruction Survey for Western Pond Turtles. A qualified biologist will conduct a pre- construction survey for western pond turtles in all suitable aquation babitats. The survey area will include 300 feet upstream and downstream from the project site. This survey will be conducted no more than 24 hours prior to the ones to in-water construction activities. If individual pond turtles are located, they will be captured by a qualified biologist and relocated to the nearest suitable habitat upstream or downstream of the project site. Thi individuals are relocated, then the contractor will install barrier fencing along each side of the work area to prevent individual turtles from re-entening the work area. In the event barrier fencing is installed, the qualified biologist will conduct relocation surveys for three consecutive days to ensure that all animals are removed from the disturbance area.		VTA for preconstruction survey and turtle relocation, Contractor for fencing	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	4Q 2012
	resources – general		BIO-10	Construction phase mitigation measures will be included in a Mitigation Monitoring and Reporting Program that will be incorporated in the project's plans and specifications. Furthermore, USPWS, National Oceanic and Atmospheric Administration (NOAA) Fisheries, ACOE, and CDFG will be consulted regarding potential impacts and appropriate construction phase mitigation measures.	n- D	VTA	COMPLETE	COMPLETE	3Q 2011
	Biological resources - Water education	SEIR-2		Construction workers will be educated regarding the sensitive plant and wildlife species in the project vicinity, including methods to avoid or minimize impacts to biological resources.	С	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	WEAP Training takes placeon an as-needed basis for any new SSH-JV employees, subcontractors, and anyone needing refresher training.	

	resources -	FEIS SEIR-2	BIO-5-1 CNST- BIO-12 CNST- BIO-13	Avoidance of Congdon's Tarplant. VTA will design all facilities to avoid temporary and permanent affects to Congdon's tarplant to the maximum extent practicable. Pre-construction surveys for Congdon's tarplant will be conducted during the June to November flowering periods. Any identified areas will be marked as ESAs and protected wi orange fencing until after seed-set to prevent accidental intrusion by construction workers/equipment. Coordination of specific compensatory mitigation measures will be carried out with CDFG to address any unavoidable impacts. If avoidance is not feasible, a focused botanical survey will be conducted by a qualified plant biologist to ascentain the presence or absence of the species in the vicinity of selected alternative during the initial biooming period (August) that occurs prior to the construction. YTA will mitigate the permanent loss of Congdon's tarplants at a minimum ratio of 1:1 (replacement plants: lost plants), or at a ratio determined in consultation with resource agency personnel. YTA will align adverse affects to Congdon's tarplant, as follows: - To replace plants, seeds from plants within the affected area will be collected and stored during the mont of August or Soptember prior to construction bejorning. As the blooming period lasts until November, the affect of pruning flowering heads to obtain seed will allow the avoid or lessen a temporal loss before project work and reseeding occurs.	D	VTA	COMPLETE		3Q 2011 Refer to MMRP4 (B- 1d) and MMRP5 (B- 1e) for monitoring and MMRP6 (B-11) for mowing
MMRP107				The seed will be applied as a component of the revegetation mix within the affected area for any temporary effects and within a proposed replacement area of permanent effects. The replacement area will be determined in consultation with resource agency personnel. Revegetation should be accomplished by hydro seeding prior to the start of the rainy seasor in areas. The success of the reseeding will be monitored during the blooming period in the year tollowing revegetation. The criteria for reseeding success will be that the species is found to be occurring throughout the reseeded areas. If unsuccessful, seed will be collected and sown in the unsuccessful areas prior to the rainy season that year. The success of the reseeding will also be monitored during the blooming period in the second year following revegetation. If seeding of previously unocupied habitat is successful mitigation will be deemed successful and na additional monitoring will be required. If unsuccessful, he area will be deemed as unsuitable habitat due to an apparent subtle difference in soil characteristics. In this case, revegetation of additional tree years of monitoring will be conducted. I mowing of any revegetation area is proposed, it should be conducted prior to May 15 in order to allow stificient time for lowering and seed set. Mowing should not be lower than so inches in order to minimize removal of tarplant foliage prior to flowering.			cont'd		3Q 2011 Refer to MMRP4 (B- td) and MMRP5 (B- te) for monitoring and MMRP6 (B-11) for mowing
	resources - Special status plant species		BIO-14	Pre-construction surveys will be conducted for alkali milkvetch and diamond-petaled California Poppy during their bloom period (March to June and March to April, respectively). If any plants are found, they will be marked as ESAs and protected by orange safety fencing Compensatory measures will be coordinated with CDFG to address any unavoidable impacts.	С	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.		4Q 2012
MMRP109	Biological resources – riparian and/or wetland habitat	SEIR-2	CNST- BIO-15	A riparian corridor buffer zone will be provided along the banks of creeks.	D	Contractor	COMPLETE		3Q 2011
	Biological resources - wetlands and waters of the U.S.	SEIR-2		For impacts to welland and waters of the U.S., VTA will comply with the U.S. Army Corp of Engineers Section 404 nationwide permit conditions including pre-construction notification, compensatory mitigation, and restoration plans.	С	Contractor	The jurisdictional agencies are being consulted as part of the permitting process. The U.S. Army Corp of Engineers Section 404 nationwide permit application was submitted in August, 2011 and is being reviewed by the regulators.		3Q2016
MMRP111	Biological resources - In- channel construction	SEIR-2		Construction within the channels that cross the Project alignment, including installation of temporary stream diversion structures, will be restricted to the dry season, which generally extends from June 1 to October 15 depending on the species present. In some cases, construction may begin earlier than June 15 or continue past October 15, as specified in regulatory agency permits and agreements or any authorized extensions.	С	Contractor		Work in the Berryessa Creek channel under the C640 contract was on hold during 3Q 2017. This work will resume for the next Phase in May of 2018. A new C700 outfall may be needed based on a field design change at Wrigley Creek requiring ing rap RSP. An RFI will be processed for the outfall, and it will be placed pending regulatory approval.	9

MMDD440	Distanting	OFID 0	CNICT					COMPLETE	
MMRP112	Biological resources – California red- legged frog	P-MND		Pre-construction surveys will be conducted for California red-legged frogs prior to any construction activities occurring at Guadalupe River, Coyote Creek, Upper Penitencia Creek, and Lower Silver Creek.	с	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	4Q2017
MMRP113	Biological resources – California red- legged frog	SEIR-2		A USFWS-permitted biologist will relocate California red-legged frogs encountered in the work area and exclusionary fencing will be installed to prevent California red-legged frogs from re-entering the work area.	с	VTA for frog relocation, Contractor for fencing	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	4Q2017
MMRP114	Biological resources – southwestern pond turtle	SEIR-2 P-MND	CNST- BIO-20 BIO-1	Pre-construction surveys will be conducted for southwestern pond turtles prior to any construction activities occurring at Guadalupe River, Coyote Creek, Upper Penitencia Creek, and Lower Silver Creek.	С	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	2Q2011
MMRP115	Biological resources – southwestern pond turtle	SEIR-2		A qualified biologist will relocate southwestern pond turtles encountered from the work area and exclusionary fencing will be installed to prevent southwestern pond turtles from re- entering the work area.	с	VTA for preconstruction survey and turtle relocation, Contractor for fencing	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	2Q2011
MMRP116	Resources - Burrowing Owls		BIO-1-1	Burrowing Owl Survey. A preconstruction survey of suitable habitat within 250 feet of construction areas (access permitting) will be conducted per California Department of Fish and Game (CDFG) guideline by a qualified biologist within 30 days prior to construction to determine the presence of burrowing owls. If construction is delayed or suspended for more than 30 days after the preconstruction survey, the site will be resurveyed. If no burrowing owls are found, then no further mitigation is warranted. If burrowing owls are found, additional mitigation will be implemented, as described in mitigation measures CNST-BIO-23 through CNST-BIO-25.	с	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	3Q 2012
MMRP117	Biological Resources - Burrowing Owls	FEIS SEIR-2	BIO-2-1 CNST-	Avoidance of Burrowing Owl Burrows. If burrowing owls are determined to be present, avoidance of occupied burrows is the preferred method of addressing potential adverse effects/impacts. Avoidance measures include establishment of a "no disturbance" (construction-free) buffer zone within 50 meters (approximately) 165 feat) of occupied burrows during the nonbreeding season (September 1 through January 31) or within 75 meters (approximately 250 feet) during the breeding season (February 1 through August 31).	С	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	3Q 2012
MMRP118	Biological Resources - Burrowing Owls	FEIS SEIR-2	BIO-3-1 CNST-	Burrowing Owl Relocation. If avoidance is not feasible, a qualified biologist, in consultation with CDFG, will use passive relocation techniques (e.g., installing one-way doors at burrow entrances) to displace burrowing owle from the construction area to avoid the loss of any individuals due to construction. At least one week is required to accomplish passive relocation and allow owls to acclimate to alternate burrows. Passive relocation is only authorized during the nonbreeding season.	С	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	3Q 2012
MMRP119	Biological Resources - Burrowing Owls	FEIS SEIR-2	BIO-4 CNST- BIO-25	Burrowing Owl Habitat Conservation. If destruction of occupied burrows is unavoidable, the loss of foraging, nesting, and roosting habitat will be mitigated through habitat preservation at a ratio of 6.3 acress of traging habitat permanently preserved for each pair or unpaired resident bird displaced due to the Project. Such mitigation will be provided via preservation of the appropriate acreage of occupied burrowing owl habitat with a conservation easement or the purchase of credits in a CDFG-approved conservation bank.	С	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	3Q 2012
MMRP120	Biological resources - Nesting Raptors	FEIS SEIR-2		Avoidance of Nesting Season. To the extent feasible, construction activities, including tree and shrub removal, will be scheduled between September and December to avoid the nesting season for most raptors, as well as other bird species.	С	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP22	
MMRP121	Biological resources - Nesting Raptors	FEIS SEIR-2	CNST- BIO-7 CNST- BIO-	Preconstruction Survey for Nesting Raptors. Preconstruction surveys for nesting raptors will be conducted by a qualified omihologist during the nesting season (January through Augus to ensure that no raptor nests will be disturbed during construction. The surveys will be conducted no more than 14 days prior to the initiation of construction activities during the early part of the breeding season (January through April) and no more than 30 days prior to the initiation of these activities during the late part of the breeding season (May through August). During this survey, the ornithologist will impact all trees and electrical towers in, and immediately adjacent to, the affected area for raptor nests. If no nesting raptors are found, no further mitigation is warranted.	с	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	3Q 2012
MMRP122	Biological resources - Nesting Raptors	FEIS SEIR-2	BIO-8	Raptor Nest Buffer Zone. If an active raptor nest is found close enough to the construction area to be disturbed by these activities, the ornithologist, in consultation with CDFG, will determine the extent of a construction-free buffer zone, typically 250 feet, to be established around the nest until the chicks have fledged.	с	VTA for buffer establishment, Contractor for fencing and avoiding area	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	3Q 2012

MMRP123	Biological	SEIR-2	CNST-	Pre-construction surveys will be conducted for nesting swallows under bridge structures and				See MMRP22]
	resources -nesting swallows		BIO-27	in riparian habitat located within the project area during the nesting season (generally March through August).	С	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.		
	resources –nesting swallows		BIO-28	Construction activities will be delayed within specified distances from occupied swallow nes if it is determined that construction would disrupt nesting behavior and until swallows are no longer nesting or the fledglings are self-sufficient.	s C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP22	
MMRP125	resources -nesting migratory birds and non-game mammals	SEIR-2		Vegetation and structures that could support nests or roosts of species such as migratory songbirds and non-game mammals, such as bats, will be surveyed prior to the onset of construction activities.	с	VTA	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	A survey was done on January 30th, 2018 for swallows on the BAS prior to the demo/reconstruction of some concrete in the Berryessa Transit Center. Nesting swallows were monitored during the start of the construction activities and it was determined, by ICF biologist, that the swallows were far enough away that the noise would/was not disturbing them.	
	Biological resources -nesting migratory birds and non-game mammals 1: Greenhouse G		BIO-30	A combination of avoidance, installation of exclusion devices, and monitoring will be implemented to assure protection of migratory birds and non-game mammals.	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP22, MMRP23	
	Greenhouse		CNST-	VTA shall ensure that construction waste and demolition materials are recycled and that 50				Contractor's Construction Waste Management (TS 01 74 21) and Sustainability Plans (TS 01	
	Gas Construction Emissions		GHG-1	percent of the construction waste is diverted from landfill, in accordance with the BAAQMD recommended guidance for reducing GHG emissions during construction.	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements and Section 01 35 74 Sustainability Plan, as well as Section 01 74 21 Waste Management.	35 74) are being implemented by the contractor, and include this requirement. Waste management is ongoing through1Q 2018 with separate waste bins available for metal, concrete, and drywall.	
	Hazardous Mater Hazardous		CNST-	Implementation of Contaminant Management Plan. The project-wide Contaminant		1		Implementation of the Contractor's Contaminant Management and Disposal Plan approved by	
	Waste		HAZ-1 CNST-	Implementation of octomatination measures identification for the transmission of transmission of the transmission of transmission of the transmission of trans	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 74 25, Contaminant Management, and 01 35 29, Hazardous Materials Accident Prevention.	Importantiation of an explored by UTA to ensure compliance with this requirement. The CMDP and a variance for modifications to contaminated soil handling procedures were approved. The Contaminant Management Plan is still being followed site wide.	
MMRP129	Waste		HAZ-2 CNST-	Implementation of Site Management Plan for Former Ford Automobile Assembly Plant. In addition to implementation of the project wide Contaminant Management Plan, the VTA sha ensure that mitigation measures included/identified in the "Site Management Plan – Former Ford Automobile Assembly Plant Formerly 1100 South Main Street, Mipitas, California" (March 1997) and the RWCGE's letter dated April 16, 2001 for this property will be implemented during construction of Phase 1 at the Great Mail. These documents include measures for: review of historic environmental data and further investigation, if necessary, performance of a human health risk assessment; development of a project-specific site management plan and health and safety plan; and requirements for notification and disclosure, construction safety, soil management, and use of shallow groundwater. These documents are included in Appendix I in the EIS.	с	Contractor	The SVBX C700 RFP includes this miligation in the specifications Section 01 74 25, Contaminant Management, and 01 35 29, Hazardous Materials Accident Prevention.	COMPLETE	3Q 2014
MMRP130	Hazardous Waste	FEIS SEIR-2	HAZ-3	Health and Safety Pian. To protect the health and safety of construction workers, the public and the environment, and to ensure the proper management of hazardous materials, a Hea and Safety Plan that meets Occupational Safety and Health Administration requirements wil be prepared, CERCLA certified, and implemented during construction of Phase 1.	С	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 74 25, Contaminant Management, and 01 35 29, Hazardous Materials Accident Prevention.	COMPLETE	3Q 2012
Construction:	Noise and Vibrati	on	ONOT	A comprehensive construction noise and vibration specification will be incorporated into all				COMPLETE	
MMRP131	Construction Noise/Vibration	FEIS SEIR-2	NV-1 CNST- NOISE- 1	construction bid documents. The existence and importance of noise and vibration control specifications will be emphasized at pre-bid and pre-construction conferences.	D	VTA	The SVBX C700 RFP includes specification Section 01 5 00, Temporary Controls, to address noise and vibration requirements.		1Q 2012
	Noise and vibration – public notification program Construction		NOISE- 2	A public notification program will be implemented by VTA to alert residents and institutions well in advance of particular disruptive construction activities. A complaint resolution procedure will also be put in place by VTA to rapidly address any noise and vibration problems that may develop during construction.	с	VTA	In 20 2011, V 1A completed a BAR1 Silicon Valley Beryessa Extension Communications and Outreach Plat document as part of the FFGA submittal. The plan includes Project Communications and Outreach Procedures for public notification or grant of ongoing implementation of the public notification orroram	See MMRP 72.	
ммкр133	Construction Noise/Vibration	SEIR-2 P-MND	NV-2	Stationary equipment, such as generators and compressors, will be located as far as feasible from noise and witration sensitive sites, and be accusically treated. Grout batch juants, and grout silos, mixers, and pumps, and diesel pumping equipment will also be located as far as feasible from noise sensitive sites, and be accustically treated if necessary.	C	Contractor	The SVBX C700 RFP includes specifications Section 01 57 00, Temporary Controls, to address noise and vibratio requirements.		

MMRP134	Construction	FEIS	CNST-	Temporary noise barriers or noise control curtains will be constructed in areas between nois	v			See MMRP151	
	Noise/Vibration		NV-2 CNST- NOISE- 4 N-1	Temporary fuele earlies of holes explore, where practical and effective. Temporary noise activities and noise-sensitive receptors, where practical and effective. Temporary noise barriers can reduce construction noise by \$10 t3 dB, depending on the height of the barrier and the placement of the barrier. To be most effective, the barrier will be placed as close as possible to the noise source or the sensitive receptor. Temporary barriers tend to be particularly effective because they can be easily moved as work progresses to polinize performance. If temporary noise barriers and site layout do not result in compliance with the noise limit, retrofiling easing windows and doors with new accussically rated units may be considered for the residential structures. SEE FEIS TABLE 6-7 FOR LOCATONS OF TEMPORARY NOISE BARRIER/NOISE CONTROL CURTAINS AND RESTRICTED WORK HOURS.	-	Contractor	The SVBX C700 RFP includes specifications Section 0 57 00, Temporary Controls, to address noise and vibratio requirements.		
MMRP135	Construction Noise/Vibration	SEIR-2	CNST- NV-4, CNST- NOISE- 5, NV-1	When feasible, the following equipment will be used: electric powered equipment instead of diesel-powered equipment, hydraulic tools instead of pneumatic impact tools and electric driven saws instead of air- or gasoline driven saws.	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151, Electric equipment was used at most locations Portable hand held electric generators are used as practicable. Ongoing through 1Q 2018	
MMRP136	Construction Noise/Vibration		CNST- NV-5 CNST- NOISE- 6	A resonant-free vibratory pile driver or augering drill-rig will be used for setting piles in lieu o impact pile drivers where feasible.	of C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	COMPLETE	2Q2016
MMRP137	Construction Noise/Vibration	FEIS SEIR-2 P-MND	CNST- NV-14 CNST- NOISE- 7 N-1	Local jurisdiction construction time periods will be adhered to, to the extent feasible, recognizing that nightime and weeked construction may be necessary and/or preferred by VTA and local jurisdictions to reduce other related environmental effects such as traffic. Note that local jurisdictions typically prohibit construction operations between the hours of 7.00 PM and 7.00 AM. VTA will work with the local jurisdictions and the affected property owners to determine if the daytime working hours may be extended until 9.00 or 10.00 pm without severely affecting the nearby residents.	С	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 57 00, Temporary Controls.	See MMRP151	
MMRP138	Noise – nighttime construction	SEIR-2	CNST- NOISE- 8	Operate equipment so as to minimize banging, clattering, buzzing, and other annoying type of noises, especially near residential areas during the nighttime hours.	C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151	
MMRP139	Construction Noise/Vibration	SEIR-2	CNST- NV-6, CNST- NOISE- 9, NV-1	Turn off idling equipment, whenever possible.	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151, See MMRP79	
MMRP140	Construction Noise/Vibration		CNST- NV-7 CNST- NOISE- 10	Line or cover hoppers, conveyor transfer points, storage bins, and chutes with sound- deadening material.	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151, VTA and SSH have determined that truck bed lining is not anticipated to be required to meet noise thresholds on this project.	
MMRP141	Construction Noise/Vibration		CNST- NV-11 CNST- NOISE- 10	Line haul truck beds with rubber or sand to reduce noise, if needed and requested by the Resident Engineer.	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151, VTA and SSH have determined that truck bed lining is not anticipated to be required to meet noise thresholds on this project.	
MMRP142	Construction Noise/Vibration	SEIR-2	CNST- NV-8, CNST- NOISE- 11, NV- 1	Construction-related truck traffic will be routed along roadways that would cause the least disturbance to residents. Loading and unloading zones will be laid out to minimize truck idlir near sensitive receptors and to minimize truck reversing so back-up alarms do not affect residences.	g C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151	
MMRP143	Construction Noise/Vibration	SEIR-2	CNST- NV-9, CNST- NOISE- 12, NV-	Use back-up alarms that are less intrusive in noise-sensitive areas.	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151	
MMRP144	Construction Noise/Vibration	SEIR-2	CNST- NV-10, CNST- NOISE- 12, NV- 1	At nighttime and weekends, use strobe warning lights and/or back-up observers during any back-up operations, where permitted by the local jurisdiction.	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151	
MMRP145	Construction Noise/Vibration	SEIR-2	CNST- NV-12, CNST- NOISE- 13, NV- 1	Steel and/or concrete plates over excavated holes and trenches will be secured to reduce rattling when vehicles pass over. Use of thicker plates, stiffer beams beneath the plates, an rubber gaskets between the beams and plates will also reduce rattling noise.	с	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151	
MMRP146	Construction Noise/Vibration	SEIR-2	CNST- NV-13, CNST- NOISE- 14, NV- 1	The contractor is required to use the best available practices to reduce the potential for excessive noise and vibration from construction activities. This may require the use of equipment with special exhaust silencers, construction of temporary enclosures or noise barriers around activities, and tracks for the tracked vehicles to be in good condition.	С	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements.	See MMRP151	

	Construction Noise/Vibration	SEIR-2	NV-15 CNST- NOISE- 15	The contractor is required to perform preconstruction ambient noise measurements at or near representative aboveground noise-sensitive locations along the line portion of the alignment (Warm Springs to east tunnel portal). The locations of measurements by stationing number are 223+00, 478+00, and 484+000 on the Eastside of the tracks (S1 Tracks), and 190+00, 202+00, 267+00, 470+00, 435+00, 477+00, 507+00 on the Westside of the tracks (S2 Track). This will serve to document the noise environment just prior to stat of construction at representative locations along the alignment. These measurements will be performed continuously over a minimum of 10 days at the representative above locations.	e	Contractor	The SVBX C700 RFP includes this miligation in the specifications Section 01 35 70, Environmental Requirements, and Section 01 57 00, Temporary Controls.	COMPLETE	2Q 2013
	Construction Noise/Vibration		NV-16 CNST- NOISE-	The contractor is required to perform a 30-minute Leq noise sampling at representative nois sensitive locations within 250 feet of the construction at least once each week and after a change in construction activity or construction location. The measurements will be performed on both sides of the alignment. If required, additional noise monitoring site(s) and be added by the Resident Engineer to address any specific situation and concern. Addition noise measurements will be performed during daytime and nightime construction activities. the eleven street crossings during at-grade utilities modifications and at the three new bridg locations.	Y al C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements, and Section 01 57 00, Temporary Controls.	See MMRP151	
	Construction Noise/Vibration	SEIR-2	NV-17 CNST- NOISE- 17	Construction noise measurements will coincide with periods of maximum noise-generating activity, and will be taken during the construction phase or activity that has the greatest potential to create annoyance or to exceed applicable noise limits. The noise data will be submitted to the VTA on a weekly basis, and will include the location of and details about th construction activity, a sketch of noise monitoring location(s), the noise measurement details such as specifics about the time of day and duration of the measurements, weather conditions, the type of measurement equipment and dates of calibration, measurement results, and other factors pertinent to the data collection.	e \$C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements, and Section 01 57 00, Temporary Controls.	See MMRP151	
MMRP150	Construction Noise/Vibration		NV-18 CNST-	The contractor is required to perform preconstruction ambient noise measurements over a minimum of 10 days at the construction staging areas that include the east and west tunnel portal locations (Mabury Road/U.S. 101 construction staging area), station areas, and at th gap breaker station sites. This will serve to document the noise environment just prior to start of construction.		Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements, and Section 01 57 00, Temporary Controls.	COMPLETE	2Q 2013
	Construction Noise/Vibration	SEIR-2	NV-19 CNST- NOISE- 19 CNST- NOISE- 20 CNST- NOISE- 21	The contractor is required to submit to the VTA a Noise Control Pian and a Noise Monitorin Pian, prepared by a qualified Accountical Engineer. The qualifications and activities of the Acoustical Engineer will be subject to approval of the VTA. The Noise Control Pian will be updated every three months and include all the pertinent information about the equipment and the construction site layout, the projected noise levels and the noise mitigation measures that may be required to comply with the noise limits for each sensitive receptor. The Noise Monitoring Pian will outline the equipment and procedures used by the contracto to perform noise measurements, and to identify noise sensitive structures in the immediate wichity of construction operations, including details regarding the noise measurement locations. The results of noise monitoring will be documented and reported. In the event the levels exceed allowable limits, the VTA will ensure that contractually required corrective measures are implemented.	C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70. Environmental Requirements, and Section 01 57 00, Temporary Controls.	No known noise exceedances occurred int Q 2016.	
MMRP152	Construction Noise/Vibration	FEIS SEIR-2	NV-20	The minimum qualifications for the Acoustical Engineer will be a Bachelor of Science or Engineering degree, from a qualified program in engineering or physics offered by an accredited university or college, and five years in noise control engineering and construction noise analysis.	D	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements, and Section 01 57 00, Temporary Controls.	See MMRP151	
MMRP153	Construction Noise/Vibration	SEIR-2	NV-21	That contractor is required to not operate noise generating equipment at the construction sit prior to acceptance of the Noise Monitoring Plan and the Noise Control Plan.	e C	Contractor	The SVBX C700 RFP includes this mitigation in the specifications Section 01 35 70, Environmental Requirements, and Section 01 57 00, Temporary Controls.	See MMRP151	

MADDICA	Construction	FEIS	CNST-	Major equipment to be used at the surface of the construction site for a total duration greate	L			See MMRP151	
	Construction Noise/Vibration			than five days will be pre-certified by the Acoustical Engineer during field measurements at				Der Minke 101	
	NUISE/ VIDI allOIT		199-22	test site or guaranteed by the equipment vendor to meet the noise limits developed for	4				
		SEIR-2	CNST-	construction equipment as shown below.					
			NOISE-						
			22						
			22	Noise Emission Limits for Construction Equipment					
				Equipment Type and Typical Lmax Sound Level at 50 ft dBA					
				Excavators 82					
				Dump trucks 81					
				Front end loaders 82					
				Dozers 82 Concrete trucks 77					
				Graders 81			The SVBX C700 RFP includes this mitigation in the		
				Cranes 79 Backhoes 75	С	Contractor	specifications Section 01 35 70, Environmental		
					Ŭ	Contractor	Requirements, and Section 01 57 00, Temporary		
							Controls.		
				Compactor roller 81 Concrete pumping trucks 77					
				Tamper/Aligner 81 Water trucks 77					
				Large and small diameter auger drill-rigs 81 Diesel generators 69a					
				Flat-bed semi-trucks 81					
				Compressed-air construction tools 81					
				Air compressors 70a					
				Welding equipment 73					
				Weiding equipment 75					
				a – Assumed acoustically treated					
MMRP155			CNST-				The SVBX C700 RFP includes this mitigation in the	See MMRP151	
			NV-22-		e		specifications Section 01 35 70, Environmental		
			2	contractor at the request of the VTA.	С	Contractor	Requirements, and Section 01 57 00, Temporary		
							Controls.		
MMRP156	Vibration - piling			Impact pile driving will be avoided near vibration-sensitive areas where possible. Drilled pile					
			NOISE	or the use of a sonic or vibratory pile driver, or other "quiet piling" techniques are quieter			The SVBX C700 RFP includes this mitigation in the		
			23	alternatives and may be used where geological conditions permit.	С	Contractor	specifications Section 01 35 70, Environmental Requirements, and Section 01 57 00, Temporary	COMPLETE	2Q2016
							Controls.		
							Controis.		
	Construction		CNST-	The contractor is required to initially perform vibration monitoring at the nearest residence o					
	Noise/Vibration		NV-23	commercial structure within 100 feet of pile driving operation. If the measured vibration data	1				
		0510 -	01107	during the first two days is in compliance with the vibration limits, vibration monitoring may b			The SVBX C700 RFP includes this mitigation in the		
				discontinued at the site, assuming that piling operation occurs close to the nearest receptor.	с	Contractor	specifications Section 01 35 70, Environmental	COMPLETE	2Q2016
			NOISE- 24	Vibration measurements will be measured in the vertical direction on ground surface or			Requirements.		
			24	building floor and measured during a pile driving operation.					
	n: Visual Quality						1		
	Visual quality	SEIR-2	CNST-					THIS MITIGATION IS COMPLETE.	
	and aesthetics		VIS-1				The SVBX C700 RFP includes this mitigation in the		
					с	Contractor	specifications Section 01 35 70, Environmental		2Q 2017
							Requirements.		

Transportati	on and TransitNo	ote:1. All tra	ansporta	ation and transit mitigation measures from the FEIR have been replaced with mitigation n	neasures	in the SEIR.			
MMRP159	Milpitas Station- Traffic	FEIS & SEIR-2	TR-1	Great Mail Parkway and Montague Expreseway-There are no other cost effective feasible improvements that can be made at this intersection beyond those identified under the 2020 No Build conditions. The necessary improvement to mitigate the Project's adverse effect at this intersection would require grade separation of the intersection. It should be noted that the grade separation of the intersection is included in the Valley Transportation Plan 2000 (VTP 2020) project list. However, this improvement was not included as part of the year 2030 roadway network since it was not included in the VTA 2030 (SVRTC) traffic model used for this analysis. Thus, sea conservative approach and in order to analyze the word case scenario, high improvement was not considered to be implemented by the year 2030. Although the intersection was identified as the needed improvement under 2030 No Build conditions. Therefore, sintersection, the Project will contribute a "fair share" amount trader that suffer an intersection, the Project will contribute a "fair share" amount toward the implementation of this improvement.	Ð	VTA		Based on the revised 2013 Traffic Impact Analysis, the project no longer adversely impacts this intersection; therefore, no mitigation is warranted. MITIGATION N/A	
MMRP160	Milpitas Station - Traffic	FEIS & SEIR-2	TR-2	Milpitas Boulevard and Montague Expressway- Possible improvements include a second westbound left-turn lane. Though intersection operations would slightly improve, the Project's adverse affect to this intersection would not be miligated. Due to the relatively high projected volumes, there are no feasible at-grade improvements to mitigate adverse effects at this intersection. Because the Project would contribute to traffic congestion at this intersection, the Project will contribute a 'fair share' amount toward the implementation of this traffic improvement. Should a feasible improvement be determined, a 'fair share' contribution will be evaluated at that time.	D	VTA	Off-site traffic mitigation design to be included in C720 Station Campus Design specifications and plan sheets.	Construction was ongoing on the center median for C640 Montague Reconstruction/South Milpitas Boulevard Extension 10 2018. When work on the lanes is complete, it will be photo documented for this mitigation measure.	
MMRP161	Milpitas Station - Traffic	FEIS & SEIR-2	TR-3	Park Victoria Drive and Yosemite Drive. The necessary improvement to mitigate the Project's adverse affect to this intersection consists of the addition of a second northbound left-turn lans. The implementation of this improvement would improve intersection level of service to an acceptable Level of Service (LOS) D during the AM peak hour. It should be noted that changes to the signal timing at this location to accommodate future traffic volumes may improve intersection levels of operation without physical improvements. Since Phase 1 would contribute to the need for improvements at this intersection, Phase 1 would contribute to the need for improvements at this intersection. Phase 1 would contribute a "fair share" amount toward the implementation of the traffic improvement.	Ð	VTA		Based on the revised 2013 Traffic Impact Analysis, the project no longer adversely impacts this intersection; therefore, no mitigation is warranted. MITIGATION N/A	
MMRP162	Milpitas Station Traffic	FEIS & SEIR-2	TR-4	Old Oakland/Main Street and Montague Expressway - There are no further feasible improvements beyond the planned Montague widening assumed under No Action conditions (H. b. those identified under the 2020 No Project conditions) that can be implemented to improve intersection levels of service to acceptable levels. Because the project would contribute to traffic congestion at this intersection, the project will contribute a "fair share" amount toward the implementation of the identified traffic improvement under 2020 No Action conditions. Should a fassible improvement be determined, a "fair share" contribution will be avaluated at that time.	Ð	VTA	Off-site traffic miligation design to be included in C720 Station Compus Design specifications and plan sheets.	Based on the revised 2013 Traffic Impact Analysis, the project no longer adversely impacts this intersection; therefore, no mitigation is warranted. MITIGATION N/A	
MMRP163	Milpitas Station - Traffic	FEIS & SEIR-3	TR-5	Trade Zone Boulevard and Montague Expressively. There are no further feasible improvements beyond the planned Montague wridening assumed under No Action conditions (i.e. those identified under the 2030 No Project conditions) that can be implemented to improve intersection levels of service to acceptable levels. Because the project would contribute to traffic congestion at this intersection, the project will contribute a 'fair share' amount toward the implementation of the identified traffic improvement under 2030 No Action conditions. Should a feasible improvement be determined, a 'fair share' contribution will be evaluated at that time.	D	VTA	Off-site traffic mitigation design to be included in C720 Station Campus Design specifications and plan sheets.	COMPLETE	4Q 2015

MMRP164	Station - Traffic	FEIS & SEIR-2	TR-6	Flickinger Avenue and Berryessa Road. There are no other feasible improvements that can be made at this intersection beyond these described for 2020 No Action conditions (i.e. those identified under the 2020 No Acroject conditions) to miligate project impacts. Because the project would contribute to traffic congestion at this intersection, the project will contribute a 'fair share' amount toward the implementation of the identified traffic improvement under 2030 No Action conditions Should a feasible improvement be determined, a 'fair share' contribution will be evaluated at that time.	Ð	VTA	Off-site traffic-miligation design to be included in C720 Station Campus Design specifications and plan sheets.	Based on the revised 2013 Traffic Impact Analysis, the project no longer adversely impacts this intersection; therefore, no mitigation is warranted. MITIGATION N/A	
MMRP165	Berryessa Station - Traffic	FEIS & SEIR-2	TR-7	Lundy Avenue and Berryessa Road-There are no cost effective feasible improvements that can be made beyond those described for 2030 No Build conditions to mitigate Project's adverse effects. The necessary improvement to mitigate the adverse effect at this intersection to an acceptable level consists of the addition of a fourth westbound through lane on Berryessa Road. This improvement is not feasible due to ROW constraints. Because the Project would contribute to traffic congestion at this intersection, it will contribute a 'fair share' amount toward the implementation of this traffic improvement. Should a feasible improvement be determined, a 'fair share' contribution will be evaluated at that time.	D	VTA	Off-site traffic mitigation design to be included in C720. Station Campus Design specifications and plan sheets.	COMPLETE	4Q 2013
MMRP166	Berryessa Station - Traffic	FEIS & SEIR-2	TR-8	King Road and Mabury Road- The necessary improvement to mitigate the Project's adverse effect at this intersection to an acceptable level consists of the addition of a second westbound left-turn lane. The implementation of this improvement would improve intersection level of service to an acceptable LOS D.	D	VTA	Off-site traffic mitigation design to be included in C720 Station Campus Design specifications and plan sheets.	COMPLETE	4Q 2013
MMRP167	Berryossa Station - Traffic	FEIS & SEIR-2	TR-0	LS 401 and Julian Street. There are no other feasible improvements that can be made at this intersection beyond those planned as part of the station development. VTA proposes that the intersection be added to the city's list of Protected Intersections and adhere to the Protected Intersection Policy. The LOS policy specifies that Protected Intersections consists of locations that have been built to their johaned maximum capacity and where expansion of the intersection would have an adverse effect upon other transportation facilities (even base potentian, his/yel, and transit system). If a development project has significant traffic impacts at a designated Protected Intersection, the project may be approved if offsetting Transportation System Improvements are provided that onne podestrian, bicycle, and transit facilities to the community near the Protected Intersection. As part of the development of the station, acrumounding pedestrian, bicycle and transit facilities to the station, acrumounding pedestrian, bicycle and transit facilities to serve the station and surrounding pedestrian, bicycle and transit facilities will be enhanced to serve the station and surrounding pedestrian, bicycle and transit facilities will be enhanced to serve the station and surrounding pedestrian, bicycle and transit facilities will be enhanced to serve the station and surrounding pedestrian bicycle and transit facilities will	Ð	¥TA	Off-site traffic-miligation design to be included in C720 Station Campus Design specifications and plan sheets.	Off-eite traffic miligation design to be included in C720 Station Campus Design specifications and plan sheets.	
MMRP168	Berryessa Station- Traffic	FEIS & SEIR-2	TR-10	King Road and McKee Road- There are no cost effective feasible improvements that can be made beyond those described for 2030 No Build conditions to mitigate adverse effects from the Project. The necessary improvement to mitigate the Project's adverse effect at this intersection to an acceptable level consists of the addition of a third westbound through lane. However, this improvement would require the widening of McKee Road, which is not feasible due to Right of Way (ROW) constraints. Because the Project would contribute to traffic congestion at this intersection, it will contribute a 'fair share' amount toward the implementation of this traffic improvement. Should a feasible improvement be determined, a 'fair share' contribution will be evaluated at that time	D	VTA	Off-site traffic mitigation design to be included in C720 Station Campus Design specifications and plan sheets.	COMPLETE	2Q 2017
MMRP169	Berryessa Station - Traffic	FEIS & SEIR-2	TR-11	Controlled with the Evolution of the Second	Ð	VTA	Off-site traffic-mitigation design to be included in C720 Station Campus Design specifications and plan sheets.	Based on the revised 2013 Traffic Impact Analysis, the project no longer adversely impacts this intersection; therefore, no mitigation is warranted. MITIGATION N/A	
MMRP170	Berryessa Station - Traffic	FEIS	TR-12	McLaughlin Avenue and Story Read-Possible improvements include the addition of a second northbound left turn Iane. Though adverse effects would be mitigated and intersection level of service would improve with this improvement, the level of service would remain an unacceptable LOS E during the PM peak hour. The necessary improvement to improve intersection level of service to an acceptable level consists of the addition of a third southbound left turn Iane and widening of Story Read from tis to eight hrough Ianes. This improvement would require the widening of both McLaughlin Avenue and Story Read, which is infeasible due to ROW constraints.	P	VTA	Off-site traffic-miligation design to be included in C720 Station Campus Design specifications and plan sheets.	Based on the revised 2013 Traffic Impact Analysis, the project no longer adversely impacts this intersection; therefore, no mitigation is warranted. MITIGATION N/A	
MMRP171	Berryessa Station - Traffic	FEIS & SEIR-2	TR-13	King Road and Story Road. There are no cost effective feasible improvements that can be made beyond those described for 2000 No Build conditions to mitigate the Project's adverse affects. The necessary improvement to mitigate the Project's effect at this intersection to an acceptable level consists of the widening of King Road from four to six through lanse. The widening of King Road is room four to six through lanse. The widening of King Road is room constraints. Because the Project would contribute to traffic congestion at this intersection, it will contribute a 'fair share' amount toward the implementation of this traffic improvement. Should a leasible improvement be determined, a 'fair share' contribution will be evaluated at that time.	Ð	¥ŦA	Off-site traffic mitigation design to be included in C720 Station Campue Design specifications and plan sheets.	Based on the revised 2013 Traffic Impact Analysis, the project no longer adversely impacts this intersection; therefore, no mitigation is warranted. MITIGATION N/A	

	Station - Traffic	FEIS & SEIR-2		Capitol Expressway and Capitol Avenue—There are no cost effective feasible improvements that can be made beyond those described for 2003 No Build conditions to milgate the Project's adverse effects. With the newly constructed Capitol LRT line, Capitol Avenue has been upgraded to its extent to allow for the operation of the LRT in its mediam. Further improvement of the intersection would not be compatible with LRT operations. Further improvement of the intersection would not be compatible Protected Intersection Policy. The LOS policy specifies that Protected Intersection control Policy. The LOS policy specifies that Protected Intersection to addeet to the city's list of heir adverse effect upon other transportation facilities (such as podestrian, beyote, and transit systems). If a project has significant traffic imports at a designated Protected Intersection, the project should provide offsetting Transportation System Improvements that enhance pedestrian, bicycle and transit facilities to the community area the Protected Intersection. TX will comply with the Protected Intersection reporting intersection providing fair-chare funding (mount to be negotiated) towards the construction of identified offsetting Improvements.	Ð	VTA	Off-site traffic mitigation design to be included in C720 Station Campus Design specifications and plan sheets.	Based on the revised 2013 Traffic Impact Analysis, the project no longer adversely impacts this intersection; therefore, no mitigation is warranted. MITIGATION N/A
MMRP173	nsibility assignme Groundborne noise along the tunnel alignment	SEIR-1		based on the C700 contract and are to be customized to reach contract. For residences and other sensitive uses impacted by groundborne noise along the tunnel alignment, mitigation includes approximately 5.500 linear feet of highly resilient direct fixation rail fasteners and 10,500 linear feet of rail suspension fasteners (RSF) to reduce groundborne noise impacts to meet FTA criteria.			N/A for SVBX, Applies to SVRT Tunnel.	N/A for SVBX, Applies to BSV / Tunnel.
MMRP174	Noise – noise measurements	SEIR-1		The contractor will perform pre-construction ambient noise measurements at the constructic staging areas that include the east and west tunnel portal locations (Mabury Road and US 101 CSA and 480 CSA, respectively), at the station and vert shart areas, and at the gap breaker station sites. This will serve to document the noise environment just prior to start of construction. These measurements will be performed over a minimum of ten days, except at the gap breaker sites, where measurements will be conducted for four days.			N/A for SVBX - Applies to SVRT Tunnel.	NA for SVBX, Applies to BSV / Tunnel.
MMRP175	Noise at Dixon Landing Road	SEIR-1	NV-3	For residences impacted by noise by the at grade alignment at Dixon Landing Road, approximately 720 linear feet of 7-to 8-foot high sound walls and noise insulation for the second level and higher floors will be required to reduce noise impacts to meet FTA criteria.			N/A - the Dixon Landing Road BART in Retained Cu Option was selected.	NA - the Dixon Landing Road BART in Retained Cut Option was selected.
MMRP176+ 219:225218: 225217:225 216:225	Dixon Landing	SEIR-1	NV-9	For residences impacted by vibration by the at grade alignment at Dixon Landing Read, approximately 560 feet of Iloating elab track with a design frequency of 8 Hz and 2 230 linear feet of time denied aggregate, or equivalent measures, will by required to reduce vibration impacts to meet FTA criteria	<u></u>		N/A - the Dixon Landing Road BART in Retained Cu Option was selected.	N/A - the Dixon Landing Road BART in Retained Cut Option was selected.